RED RIVER VALLEY COMMITTEE

1

Fargo Commission Building Meadow Lark Room

June 26, 2025

3:15 p.m. or Upon Adjournment of LAWA Board Meeting

<u>A G E N D A</u>

- 3:15 p.m. I. Call to Order & Roll Call Jason Siegert & Lisa Schafer
- 3:16 p.m. II. Consideration of Minutes Jason Siegert

A. >April 16, 2025

- 3:17 p.m. III. Red River Valley Water Supply Project
 - A. >Work Plan & Construction Update Kip Kovar
 - B. >2023-2025 Biennium Work Plan/Budget K. Kovar/K. Ronnekamp
 - C. >2025-2027 Draft Biennium Work Plan/Budget Kip Kovar/Kurt Ronnekamp
 - D. Interim Financing Agreement Series F Merri Mooridian
 - E. >Program Schedule Kip Kovar
 - F. Draft Operational Planning Responsibilities Paul Boersma
 - G. James River Modeling Paul Boersma
 - H. User Engagement Update Steve Burian
 - 1. >Prospective Users Update
- 4:30 p.m. IV. Adjourn

Items in bold require action

* Requires a roll call vote

1

The following minutes are in draft form subject to review and approval by the Red River Valley Committee at its next meeting.

25-01

GARRISON DIVERSION CONSERVANCY DISTRICT

RED RIVER VALLEY COMMITTEE

City Commission - Meadow Lark Room Fargo, North Dakota April 16, 2025

A meeting of the Red River Valley Committee was held at the Fargo City Commission, Fargo, ND, on April 16, 2025. The meeting was called to order by Chairman Siegert at 1:00 p.m.

MEMBERS PRESENT

Board Chairman Jay Anderson Committee Chairman Jason Siegert Director Dave Anderson Director Greg Bischoff Director Jeff LeDoux Director Ken Vein Secretary Duane DeKrey

MEMBERS ABSENT

Garrison Diversion staff members and others were also present. A copy of the registration sheet is attached to the minutes as Annex I.

The meeting was recorded to assist with compilation of the minutes.

<u>AGENDA</u>

Motion by Director LeDoux to approve adding Red River Valley Water Supply Project (RRVWSP) Operations Update to the meeting agenda following Item III, F. Second by Director Bischoff. Upon voice vote, motion carried.

CONSIDERATION OF MINUTES

Motion by Director J. Anderson to dispense with a reading of the November 27, 2024, Red River Valley Committee minutes and approve them as distributed. Second by Director Vein. Upon voice vote, motion carried.

RED RIVER VALLEY WATER SUPPLY PROJECT (RRVWSP)

Construction Review - - Kip Kovar, Deputy Program Manager, RRVWSP Engineering, Garrison Diversion, reviewed the progress made on the various RRVWSP pipeline construction contracts.

Contract 5B - Task Order 5532, Change Order No. 6

Mr. Kovar referred to Change Order No. 6, stating this change order results in a \$918,029 contract price addition. The contractor is Garney Construction.

Major items are stock piling restoration, dewatering, road maintenance, drain tile replacement and a 25-day schedule extension.

A copy of the change order is attached to these minutes as Annex II.

Contract 5C - Task Order 5533, Change Order No. 1

Mr. Kovar referred to Change Order No. 1, commenting this is a no cost impact change order and no time extension. The contractor is Oscar Renda Contracting.

Road maintenance costs are running over; however, costs on artificial trench foundation are running under budget.

Mr. Kovar said in the bid document, an allowance of \$440,000 was included, which has not yet been used. The recommendation is to move this funding over to the road maintenance line item.

A copy of the change order is attached to these minutes as Annex III.

Motion by Director J. Anderson to recommend approval of Change Order No. 6 on Task Order 5532, Contract 5B, with Garney Construction in the amount of \$918,029.08 and Change Order No. 1 on Task Order 5533, Contract 5C, with Oscar Renda Contracting at a zero-cost impact to the full board. Second by Director D. Anderson. Upon voice vote, motion carried.

Work Plan Update

Mr. Kovar referred to the RRVWSP Work Plan Update dated March 6, 2025, which summarizes ongoing construction projects. A copy of the update is attached to these minutes as Annex IV.

Contracts to date add up to \$270.6 million. Change orders total (\$332,709) for a revised contract price of \$270.2 million.

2025 Construction Outlook - • Mr. Kovar reported work will continue on Contracts 5B, 5C and 5D this summer. Work will also begin on Contract 6A. Contracts 6B, 6C, 7A and 7B are shovel ready depending on funding received from the legislature. A portion of Contract 4 would also be ready if funding is available.

Mr. Kovar informed the committee as of this week, all the right-of-way from Carrington to the outlet has been secured.

Mr. Kovar stated this year the expectation is to install 13.5 miles of pipeline based on five months of work, six days a week, 550 feet a day across all the projects.

Moving forward, an average of over 15 miles of pipe needs to be installed per year if the RRVWSP is to be finished on time.

4

Mr. Kovar reported work is proceeding on the railroad permit application for Contract 6B.

Mr. Kovar also reported the engineering team is working on renewal of the discharge permit from the State Health Department, which is expiring in the fall.

Approval of Contract Plans and Specifications

Contract 6B/6C and Contract 7A/7B

Mr. Kovar reported the engineering team is proposing a plan to bid and award pipeline Contracts 6B/6C and 7A/7B this spring pending emergency authorization and adequate funding by the State Water Commission (SWC).

Mr. Kovar said a recommendation to the LAWA board approving the plans and specifications on these contracts is needed from the committee in order to move forward with bid advertising.

Mr. Kovar added a lot of things need to take place in quick fashion in order to access the emergency funding right away. If things work out as planned, advertising would take place in May. Bids would be opened and awarded in July, and the notices to proceed would be issued in August. The local cost share is also needed in order to accomplish all of this.

Mr. Kovar pointed out if advertising and bidding happen this spring, work could potentially begin on these contracts yet this fall.

Mr. Kovar stated hopefully the committee has had a chance to review the plans and specifications for segments 6 and 7 that were previously sent to the committee. Another week can be provided for review if needed.

Contracts 6B/6C are about 17.6 miles combined, and 7A/7B are 13.6 miles. Total length of the pipeline is 31.2 miles. In that 31.2 miles, there are eight trenchless crossings and a fairly significant length of tunneling work. The overall estimated cost per the engineering team is \$262 million, which averages out to approximately \$8.4 million per mile. The cost that was carried in the program estimate was \$232 million, which is up \$30 million on the estimate from the program cost.

Motion by Director Bischoff to recommend authorizing the plans and specifications for RRVWSP Contracts 6B/6C and 7A/7B be advertised for bid to the full board. Second by Director Vein. Upon roll call vote, the following directors voted aye: D. Anderson, J. Anderson, Bischoff, LeDoux, Siegert and Vein. Motion carried.

MR&I/ENDAWS Task Orders - Mr. Kovar explained the following task orders are related to Interim Finance Agreement Series E. The funding is coming from the Federal MR&I Grant Program for these task orders and can only be used for ENDAWS and design. Funding totals approximately \$6 million and includes the local cost share from Series E.

Task Order 2150 McClusky Canal Hydraulic & Water Quality Investigation

Mr. Kovar presented Task Order 2150, which is for study and conceptual design associated with the McClusky Canal as part of the ENDAWS Project. The benefit of this task order will be to develop conceptual designs to address hydraulic limitations, an overall operating plan for the McClusky Canal, and a cost for operations that will be integrated with the overall project operating plan and costs. A breakdown of the cost was provided. The fee for this task order is \$443,000. A copy of the task order's executive summary is attached to these minutes as Annex V.

Task Order 2350 McClusky Canal Intake Pumping Station Wetwell and BWTP Site Development, Contract 1, Final Design Services and Bidding Assistance

Mr. Kovar reviewed Task Order 2350, which is for design and bidding services associated with the McClusky Canal Intake Pumping Station wetwell structure, BWTP site development and access roads. The benefit of this task order is to allow construction to start at the BWTP site. A breakdown of the cost was provided. The fee for this task order is \$877,000. A copy of the task order's executive summary is attached to these minutes as Annex VI.

Task Order 3150 ENDAWS BWTP Piloting and Treatability Study

Mr. Kovar reviewed Task Order 3150, which is for pilot testing and treatability studies for the BWTP as part of the ENDAWS Project. The pilot testing will result in final recommendations for equipment sizing, operating parameters, and chemical use for the final design. A cost breakdown was provided. The fee for this task order is \$872,000. A copy of the task order's executive summary is attached to these minutes as Annex VII.

Task Order 3220 ENDAWS Facilities Supplemental Geotechnical Investigation

Mr. Kovar reviewed Task Order 3220, which is for a supplemental geotechnical investigation associated with the McClusky Canal Intake and Pumping Station, the BWTP and the McClusky Main Pumping Station as part of the ENDAWS Project. The borings will be used to support design of access roads, the re-grading of the canal embankment by the McClusky Canal Intake, and foundations of the BWTP, the McClusky Canal Intake Pumping Station, McClusky Main Pumping Station, and other facilities and appurtenances located on the common site. In addition, geotechnical borings will be completed on the proposed Ground Storage Reservoir site, which have not been completed to date. A cost breakdown was provided. The fee for this task order is \$886,000. A copy of the task order's executive summary is attached to these minutes as Annex VIII.

Task Orders 5315 ETP, Contract 1 and 5325 ETP, Contract 2, Partial Final Design Services

Mr. Kovar presented Task Orders 5315 and 5325 for 90 percent design of the ENDAWS Transmission Pipeline (ETP) Contracts 1 and 2, which are the last two segments of the RRVWSP pipeline. Contract 1 is an 11-mile segment with four trenchless crossings of wetland easements. Contract 2 is a 10-mile segment of pipeline with one trenchless crossing. A cost breakdown was provided. The fee for Task Order 5315 is \$1,950,000 and \$1,780,000 for Task Order 5325. Copies of the task orders' executive summaries are attached to these minutes as Annexes IX and X.

Motion by Director D. Anderson to recommend approval of Task Orders:

2150 McClusky Canal Hydraulic & Water Quality Investigation	1	\$	443,000
2350 ENDAWS Facilities Site Development, Contract 1		\$	877,000
3150 ENDAWS BWTP Piloting & Treatability Study		\$	872,000
3220 ENDAWS Facilities Supplemental Geotechnical Investig	ation	\$	886,000
5315 ENDAWS Transmission Pipeline Contract 1		\$1	,950,000
5325 ENDAWS Transmission Pipeline Contract 2		<u>\$1</u>	,780,000
	τοται	\$6	808 000

to the full board. Second by Director LeDoux. Upon roll call vote, the following directors voted aye: D. Anderson, J. Anderson, Bischoff, LeDoux, Siegert and Vein. Motion carried.

2023-2025 Biennium Work Plan/Budget - - Mr. Kovar referred to the revised RRVWSP 2023-2025 Biennium Work Plan dated April 8, 2025, pointing out the highlighted items indicate where the budget changes will take place due to the task orders just presented. A copy of the work plan is attached to these minutes as Annex XI.

Motion by Director LeDoux to recommend approval of the revised 2023-2025 RRVWSP Biennium Work Plan/Budget to the full board. Second by Director J. Anderson. Upon roll call vote, the following directors voted aye: D. Anderson, J. Anderson, Bischoff, LeDoux, Siegert and Vein. Motion carried.

2025-2027 Biennium Work Plan/Budget - - Mr. Kovar referred to the Draft RRVWSP 2025-2027 Biennium Work Plan contained in the meeting packet. Since there have been different levels of funding discussed, this draft work plan has been color coordinated. The green is referred to as the base option, and by adding up these items, it is very close to a \$200 million budget, which is the state and local share. Green and blue lines get you to a \$266 million budget, which would be adding another pipeline contract. Adding the orange, green and blue comes roughly to \$300 million, which is close to the legislative intent. If you were to add up all the colors, should there be extra funding, the total budget is \$346 million. A copy of the draft 2025-2027 biennium work plan is attached to these minutes as Annex XII.

Operations Update - - Paul Boersma, Black & Veatch, distributed a matrix sheet listing the following categories relating to RRVWSP operations: 1) operations and assumptions, 2) project governance, 3) water supplies 4) pipeline, and reservoir operations, 5) water accounting, 6) 2021 drought support and 7) asset management. Each category was broken into phases according to biennium.

Mr. Boersma added there have been discussions on operations at most of the LAWA TAC meetings for the past three to four years. In addition, an Operational Planning Subcommittee (OPS) was formed to get even further into the operational details.

Mr. Boersma focused on the seven categories of the matrix, which are many times the discussion topics at the TAC and OPS meetings, and explained what each means, how they work and what has been completed or is being proposed to be completed in each of the phases. A copy of the matrix is attached to these minutes as Annex XIII.

7

Tami Norgard, Vogel Law Firm, commented when structuring of the Project Participation Agreement (PPA) began, there were a series of meetings in Mayor Mahoney's office, inviting representatives from the cities of Fargo and Grand Forks. The meeting attendees would come into those meetings with a number of questions to run by the users asking them how they could foresee the RRVWSP working. All of that was woven into how the PPA was structured, including part of the operating plan, which began in 2018-2019.

Steve Burian, Burian & Associates, pointed out the matrix is dated February 2, 2024. What is shown in orange was originally proposed to be completed in 2023. These items were delayed due to budgetary and strategic purposes.

Interim Financing Agreement Series F - . Merri Mooridian, Deputy Program Manager, RRVWSP Administration, Garrison Diversion, indicated the next interim financing agreement will be Series F used to match the local 25 percent of whatever amount comes out of the state legislature. Series F is for the RRVWSP 2025-2027 biennium funding, which could be between \$150 million to \$260 million. The work plan was explained by Mr. Kovar earlier today, including bidding for Contracts 6B/6C and 7A/7B. If the Garrison Diversion/LAWA boards approve awarding the contracts by July 18, a notice to proceed needs to be issued by August 7. This means work needs to begin on Series F, which Ms. Norgard has begun drafting and will be sharing it with LAWA's attorney.

Ms. Mooridian stated if the LAWA board approves moving forward with bidding on Contracts 6B/6C and 7A/7B at its meeting today, a cost share application and Water Infrastructure Loan Fund (WIRLF) request will be submitted to the SWC following approval by the Garrison Diversion board next week. She reviewed a timeline to be followed for the Series F agreement if the contracts are let. The application for cost share and WIRLF funds will be submitted to the SWC on April 25 for consideration at their June 12 meeting.

Ms. Mooridian added to keep on the draft construction contract bidding schedule, the month of June is when all of the Series F participating systems need to approve and sign that agreement. LAWA would approve Series F at its July 2 meeting and Garrison Diversion would approve it on July 17, along with the bond resolution.

Program Schedule - - Mr. Kovar next referred to the RRVWSP Program Schedule dated March 5, 2025. Contract 6A has been updated with construction beginning this summer. Contracts 6B, 6C, 7A and 7B have also been updated anticipating bidding to start on these contracts soon.

USER ENGAGEMENT UPDATE

Due to a lack of time, the user engagement update was not given. It will be covered during the LAWA Board meeting this afternoon.

<u>OTHER</u>

The meeting adjourned at 2 p.m.

Jason Siegert, Chairman

Duane DeKrey, Secretary

Annex I 25-08

9 REGISTRATION

RED RIVER VALLEY COMMITTEE MEETING Fargo Commission Building, North Dakota

April 16, 2025

Lesa Chaker	ADDRESS
June Singer	FUCH
19 19 Kan	
Curdine Fridy	
Lan Derin	L(
Alen Denot	Aras
Meni Mail	C-DED
Pal Breen	R
LAMAS BRIDED	Nocal Jaur Fim
Sal Part Ander SUIN	
Cotes Bradel	GACA
Andrew Cook-	GPCD
Strived Deni	RLO
KP Kover	GACA
Pave Onderso-	GPED
Brent Bogar	AE S/LAWA
On Line	
Brent Erickson	AE2S
Steve Metzger	Garrison Diversion
Scott Mehring	Garrison Diversion

CHANGE ORDER

Change Order No. 6

25 25 (days)

DATE OF ISSUANCE April 25, 2025		EFFECTIVE DATE	April 25, 2025
Owner: Garrison Diversion Conservancy D	vistrict		
Contractor: Garney Companies			
Project: Red River Valley Water Supply Pro	oject, Transmissi	on Pipeline East	
Owner's Contract No.: <u>5B</u>			
Owner's Task Order No.: <u>5532</u>			
The Contract is modified as follows upon exe	ecution of this Ch	ange Order:	
Change Order Requests (CORs) Descripti	<u>on:</u>		
1. COR21: Road Maintenance July 2024	\$13,016.71	8. COR19: Offsite Dewa	tering Disch July '24 \$133,003.29
2. COR25: Road Maintenance Aug 2024	\$12,868.35	9. COR22: Offsite Dewa	tering Disch Aug '24 \$115,992.76
3. COR27: Road Maintenance Sept 2024	\$51,755.78	10. COR28: Offsite Dewa	Itering Disch Sept '24 \$115,056.42
4. COR30: Road Maintenance Oct 2024	\$19,780.96	11. COR31: Offsite Dewa	Itering Disch Uct 24 \$180,560.31
5. <u>COR33: Road Maintenance Nov 2024</u>	\$105 262 72	12. COR34: Offsite Dewa	atering Disch Nov 24 \$71,989.42 Atering Disch Dec '24 \$59 997 57
Subiola	\$105,205.75	Subtotal	\$676,599.77
6. COR20: Topsoil Maintenance July 2024	\$13,068.68	14 COP24: Zink Drain Ti	le Perlacoment \$120.001.75
7. COR23: Topsoil Maintenance Aug 2024	<u>\$3,095.15</u>	14. <u>CON24. ZIIK DIdili I</u>	
Subtotal	\$16,163.83	GRAND TOTAL	\$918,029.08
<u>Attachments:</u> Garney COR Nos. 19 to 25, ir <u>CHANGE IN CONTRACT PRICE:</u>	nclusive, 27, 28,	30, 31, 33, 34, and 36. <u>CHANGE IN CONTRAC</u>	<u>T TIMES:</u>
Original Contract Price		Original Contract Times	
			0t
<u>\$45,961,700.00</u>		Substantial Completic Ready for final payme	ent: <u>September 30, 2023</u> November 29, 2023 (days or dates)
Increase from previously approved Change No. 1 to 5:	Orders	Increase from previously to No. 5:	approved Change Orders No. 1
<u>\$1,657,639.79</u>		Substantial Completion Ready for final payme	on: 97 ent: 97 (days)
Contract Price prior to this Change Order:		Contract Times prior to the	his Change Order:
<u>\$47,619,339.79</u>		Substantial Completic Ready for final payme	on: <u>January 5, 2024</u> ent: <u>March 5, 2024</u> (days or dates)

Increase of this Change Order:

\$918,029.08

Contract Price incorporating this Change Order:

<u>\$48,537,368.87</u> (5.6% Increase Over Original Contract Price)

ACCEPTED:

ACCEPTED:

Increase of this Change Order: Substantial Completion:

Ready for final payment:

Contract Times with all approved Change Orders:

 Substantial Completion:
 January 30, 2024

 Ready for final payment:
 March 30, 2024

 (days or dates)
 (days or dates)

By:	Bv:
Owner (Authorized Signature)	Contractor (Authorized Signature)
Printed: Duane DeKrey	Printed:
Title: General Manager	Title
Date:	Date:

CHANGE ORDER

11

Change Order No. 1

DATE OF ISSUANCE April 25, 2025 EFFECTIVE DATE April 25, 2025 Owner: Garrison Diversion Conservancy District Contractor: Oscar Renda Contracting, Inc. Project: Red River Valley Water Supply Project, Transmission Pipeline East Owner's Contract No.: 5C Owner's Task Order No.: 5533 The Contract is modified as follows upon execution of this Change Order: Change Description: This change order will move allowance funds from Bid Item 30 - Artificial Trench Foundation (Allowance), which is underrunning estimated guantities included in the Contract Documents (1% used to date with job about 45% complete), to Bid Item 24 – Road Maintenance (Allowance), which is overrunning estimates included in the Contract Documents (92% used to date with job about 45% complete). Bid Item 24 Increase – Road Maintenance (Allowance) \$440,000.00 Bid Item 30 Decrease – Artificial Trench Foundation (Allowance) (\$440,000.00)Net Change in Contract Price \$0.00 Attachments: Work Change Directive No. 1. CHANGE IN CONTRACT PRICE: CHANGE IN CONTRACT TIMES: **Original Contract Times: Original Contract Price:** Substantial Completion: May 29, 2026 \$76,663,355.00 July 31, 2026 Ready for final payment: (days or dates) No previously approved Change Orders: No previously approved Change Orders: Substantial Completion: Ω \$0.00 Ready for final payment: 0 (days) Contract Price prior to this Change Order: Contract Times prior to this Change Order: Substantial Completion: May 29, 2026 \$76,663,355.00 Ready for final payment: July 31, 2026 (days or dates) No change_this Change Order: No change_this Change Order: Substantial Completion: 0 \$0.00 Ready for final payment: 0 (days) Contract Price incorporating this Change Order: Contract Times with all approved Change Orders: Substantial Completion: May 29, 2026 Ready for final payment: July 31, 2026 <u>\$76,663,355.00</u> (0.0% Increase Over Original Contract Price) (days or dates) ACCEPTED: ACCEPTED: By: By: Owner (Authorized Signature) Contractor (Authorized Signature) Printed: Duane DeKrey Printed: Title: General Manager Title _____ Date: Date:

12



05.2 Work Change Directive

DATE OF ISSUANCE: 10.22.2024 06:29PM

EFFECTIVE DATE: 10.01.2024

Owner: Garrison Diversion Conservancy District Contractor: Oscar Renda Contracting, Inc Contract: Project: Transmission Pipeline East Contract 5C Owner's Task Order No.: 5533

The Contractor is directed to proceed promptly with the following:

Description:

Bid Item 24 – Road Maintenance (Allowance) in the amount of \$200,000 will be exceeded for road maintenance and repair work directed by Garrison Diversion and/or Black & Veatch. The funds available under this allowance are presently more than 80% spent. Additional funds are therefore necessary for continued road maintenance and repair activities. This WCD directs an increase of the Road Maintenance Allowance by \$440,000 and a reduction of Bid Item 30 – Artificial Trench Foundation (Allowance) by \$(440,000). The quantity under Bid Item 30 shall be reduced from 16,000 cubic yards to 12,000 cubic yards thereby reducing the extended cost the \$(440,000) amount. Less than 1% of Bid Item 30 has been used with nearly 25% of the pipe has already been installed. Black & Veatch expects the actual quantity of rock used for trench bottom stabilization to be a fraction of the allowance quantity.

Purpose for Work Change Directive:

Directive to proceed promptly with the Work described herein, prior to agreeing to changes in Contract Price and Contract Times and other stipulations as so included herein, is issued due to:

Non-Agreement on pricing of proposed change.

X Necessity to proceed for schedule or other Project reasons.

Estimated Change in Contract Price and Contract Times (non-binding, preliminary) *Estimated increase or decrease in contract pricing:

- Bid Item 24 Increase: \$440,000.00
- Bid Item 30 Decrease: \$(440,000.00)

Estimated increase or decrease in contract time:

- Substantial Completion: 0 Days
- Ready for final payment: 0 Days

*If the change involves an increase above the amount noted above, the estimated amount is not to be exceeded without further authorization.

Cost of the Work Define if other

Supporting Documentation:

Red River Valley Water Supply Project Transmission Pipeline East Contract 5C AUTPIOFRIEED BY: kip kovar

Work Change Directive Form 10/14/2024

RRVWSP Work Plan Update March 6, 2025

13

CONSTRUCTION

Pipeline Construction

Contract 5B

The original pipe delivery of June 15, 2021, was delayed due to a surface blemish in the steel coil.

In year one (2022), 7,761 feet of pipe was installed out of the total nine miles. High groundwater slowed the pipe installation progress.

In the second year (2023), 21,120 feet of pipe was installed.

In the third year (2024), using two pipe crews, approximately 18,500 feet has been installed, which completes the pipe installation.

To date, \$37,493,645.10 has been paid on the original contract amount of \$45,961,700.00. Change Orders No. 1, 2, 3 and 4 have been approved, leaving the current contract price at \$46,899,055.88.

Contract 5C

The contract price is \$76,663,355.00 for 8 miles of pipe awarded to Oscar Renda Contracting.

Oscar Renda was not meeting their install targets so a second pipe crew was sent out on July 10. To date, 19,402 feet has been installed. The Kelly Creek tunnel is complete.

To date, \$37,281,590.59 has been paid on the original contract amount of \$76,663,355.00.



Stripping Topsoil



Trench Box w/ Dewatering Pipes

Contract 5D

The contract price is \$61,677,275.00 for 10 miles of pipe awarded to Carstensen Contracting. To date, the contractor has installed 22,725 feet with one pipe crew.

To date, \$28,976,412.48 has been paid on the original contract amount of \$61,677,275.00. Change Order No. 1 has been approved, leaving the current contract price at \$59,375,495.00.



Stored Pipe on Site



Placing Dewatering Pipe

<u>DESIGN</u>

The design team is also working with Reclamation on the location for the BWTP and pump stations.

Bid opening on Contract 6A was held on November 7, 2024. Final design efforts have started on Contracts 7 and 4. Additional geotechnical data is complete.

	RRVWS	P Awarded Contra	cts	
No.	Contract Name	Contractor	Bid Price	Final Contract Price
1	Missouri River Intake Wet Well & Site Development	ICS	\$4,989,405.88	\$4,721,446.47
1	Sheyenne River Outlet Discharge Structure & Site Development	Industrial Builders	\$1,516,955.00	\$1,521,884.00
2	Missouri River Intake, Screen Structure & Tunnel	Michels	\$18,896,900.00	\$19,444,156.60
5A	Transmission Pipeline East (TPE)	Garney	\$8,366,201.00	\$8,393,396.44
5B	TPE Carrington to Bordulac	Garney	\$45,961,700.00	
5D	TPE Sykeston to Carrington	Carstensen	\$61,677,275.00	
5C	TPE Bordulac to James River	Oscar Renda	\$76,663,355.00	
6A	TPE James River to McKinnon Township	Carstensen	\$52,528,500.00	







Annex V

ENDAWS Task Order 2150 – McClusky Canal Hydraulic and Water Quality Investigation

Task Order Effective Date: April 1, 2025 TASK ORDER EXECUTIVE SUMMARY

REQUEST

Consideration and approval of a task order in the amount of \$443,000 for study and conceptual design associated with the McClusky Canal as part of the Eastern North Dakota Alternate Water Supply (ENDAWS) project.

NEED AND BENEFIT

Previous task orders have addressed the operational planning for the ENDAWS/RRVWSP project, including the biota water treatment plant, Lake Ashtabula, other reservoirs, and coordination with the Department of Water Resources, and the U.S. Army Corp of Engineers. To date, there has been no operational planning with the McClusky Canal or cost developed for operating the Canal, even though the costs are expected to be minor compared to the rest of the project. Furthermore, there are known hydraulic limitations to the McClusky Canal delivering the required flows to support ENDAWS, which are not considered significant, but need to be addressed. The benefit of this task order will be to develop conceptual designs to address hydraulic limitations, an overall operating plan for the McClusky Canal, and a cost for operations that will be integrated with the overall project operating plan and costs.

TASK ORDER SUMMARY

The services to be provided by the engineering team are fully described in the attached Task Order. The following summarizes each of the major tasks.

Basic Services:

	Fee
1) Task Order Management and Administration	\$58,432
2) Special Project and Third-Party Meetings	\$22,822
3) Data Collection	\$59,702
4) Canal Improvements	\$95 <i>,</i> 887
5) Draft Operating Plan	\$49,665
6) Canal Water Quality Improvements	\$93,927
7) GIS ArcMap to ArcGIS Pro Conversion	\$62,575
Totals	\$443,000

Special Services: There are no unique or specialized services required under this Task Order.

PROJECT OVERVIEW

This task order authorizes Engineer and its' Consultants to address the following challenges with the McClusky Canal as currently configured.

1. The first challenge is water conveyance. Currently, the Canal cannot convey the approximately 470 cubic feet per second (cfs) of flow necessary to supply all existing canal withdrawals and the future ENDAWS withdrawal as there are several hydraulic limitations that limit water flow in the Canal. This task will evaluate canal hydraulics, ice impacts to canal hydraulics, hydraulic limitations in the Canal, and develop feasibility level designs and capital costs for addressing the hydraulic limitations. The feasibility level design will be used to determine the best contractual method by which Garrison Diversion and/or the U.S. Department of the Interior, Bureau of Reclamation (Reclamation) can complete the hydraulic improvements in the next three years.







ENDAWS Task Order 2150 – McClusky Canal Hydraulic and Water Quality Investigation

Task Order Effective Date: April 1, 2025

- 2. The second challenge is the lack of a comprehensive canal operating plan. Currently, a comprehensive, integrated operating plan for the Canal infrastructure and water supply assets does not exist. This task will assess and develop recommendations regarding Canal operations during ice conditions, develop a draft operating plan, and prepare recommendations for Canal operating improvements so that Garrison Diversion has the operational and monitoring control needed for continuous delivery of water in the Canal to the ENDAWS/RRVWSP water intake.
- 3. The third challenge is water quality. The water quality in the Canal is currently of lower quality than Lake Sakakawea and Lake Audubon. Historic studies have been completed by the Reclamation on canal freshening, which will be used as a reference during this study. This task will focus on operations and use of the Painted Woods Outlet, existing and planned Canal withdrawals, and the Snake Creek pumping plant to improve water quality in the Canal. Recommendations will be developed to identify means by which the McClusky Canal water quality can be improved prior to the ENDAWS/RRVWSP startup. These recommendations are expected to build on the recommendations presented in the Draft Operational Plan for the RRVWSP prepared in 2010 for Garrison Diversion by Black & Veatch and AE2S.
- 4. Finally, this Task Order includes the migration of ArcGIS Map to ArcGIS Pro. ArcGIS Map had a customized GDCD GIS tool developed in a programming language called VB.Net. The functionality of the GDCD GIS Tool will be transitioned to a cloud reporting solutions web map application and ArcGIS Pro desktop application.







ENDAWS Task Order 2350 – McClusky Canal Intake Pumping Station Wetwell and Biota Water Treatment Plant Site Development Contract 1 Final Design Services and Bidding Assistance

Task Order Effective Date: May 1, 2025 TASK ORDER EXECUTIVE SUMMARY

REQUEST

Consideration and approval of a final design and bidding services task order in the amount of \$877,000 for the design associated with the McClusky Canal Intake Pumping Station wetwell structure, biota water treatment plant site development, and access roads. See figure on next page.

NEED AND BENEFIT

The Task Order advances the preliminary design currently being completed under Task Order 2250 and Task Order 3210 by providing final designs and bidding assistance for the following three parts of the BWTP site:

- Improvement of existing roads and construction of new site access roads (about 3 miles long).
- Mass grading of the site and the adjacent slope going down to the McClusky Canal. About 500,000 cubic yards of soil are expected to be moved.
- Construction of the McClusky Intake Pumping Station wetwell (similar in size to what was done
 for the Missouri River Intake Pump Station wetwell). The wetwell excavation support system will
 be a performance-based specification with design provided by the construction contractor. The
 final liner of the wetwell (aka structural walls) will be completed under a future contract and the
 detailed design of the liner will be prepared by Engineer.

The benefit of this task order is to allow construction to start at the biota water treatment plant site. Construction of these improvements will occur in 2026. It is expected the McClusky Canal intake and intake tunnel will be constructed in 2027. The full biota water treatment plant construction will start as early as Spring 2028. The estimated cost of the construction for the work of this design is \$12 million.

TASK ORDER SUMMARY

Basic Services: The services to be provided by the engineering team are fully described in the attached Task Order. The following table summarizes the fee for each of the major tasks:

	Fee	% of Construction
Task Order Management and Administration	\$89,241	
Special Project and Third-Party Meetings	\$50,338	
Land Services	\$20,986	
Field Services	\$47,977	
Final Design Services	\$566,681	
Bidding Assistance	\$101,776	
Totals	\$877,000	7.3%

Special Services: There are no special services required of the work of this Task order.

PROJECT OVERVIEW

This project will be located adjacent to the McClusky Canal and the ENDAS BWTP campus site near McClusky, North Dakota. Elements of this final Task Order are:







ENDAWS Task Order 2350 – McClusky Canal Intake Pumping Station Wetwell and

Biota Water Treatment Plant Site Development Contract 1

Final Design Services and Bidding Assistance

Task Order Effective Date: May 1, 2025

TASK ORDER EXECUTIVE SUMMARY

- Supplemental surveying services to complete the design,
- Coordination with counties, townships, and ND DOT,
- Final design of the McClusky Canal Intake Pumping Station wetwell excavation support system, site mass grading, and access roads,
- Coordination with the U.S. Department of the Interior, Bureau of Reclamation,
- Bidding assistance, and
- Post award services, including a pre-construction conference, and drone videography of the site to document existing conditions right prior to construction.

PROJECT SCHEDULE

The Project's design will be complete within 8 months or by January 2026 so the project can be advertised, and a construction contractor can begin work at the start of the construction season on April 1, 2026 weather permitting.







ENDAWS Task Order 3150 – Biota Water Treatment Plant Piloting and Treatability Study

Task Order Effective Date: April 1, 2025 TASK ORDER EXECUTIVE SUMMARY

REQUEST

Consideration and approval of a task order in the amount of \$872,000 for pilot testing and treatability studies for the Biota Water Treatment Plant as part of the Eastern North Dakota Alternate Water Supply (ENDAWS) project.

19

NEED AND BENEFIT

The task order builds on the preliminary design completed as part of Task Order 3210 by verifying the sizing and treatment efficiencies of proposed treatment processes. The pilot testing will result in final recommendations for equipment sizing, operating parameters, and chemical use for the final design. Pilot testing is a normal part of the design process for a new water treatment plant and is similar to what Fargo performed for its new water treatment plant design. Pilot testing is also a requirement of the U.S. Department of the Interior, Bureau of Reclamation's Record of Decision. Pilot testing and bench scale testing will use water from the McClusky Canal. See photograph on the next page for a representative view of pilot testing unit.

TASK ORDER SUMMARY

The services to be provided by the engineering team are fully described in the attached Task Order. The following summarizes each of the major tasks.

Basic Services:

	Fee
1) Task Order Management and Administration	\$30,404
Special Project and Third-Party Meetings	\$32,608
3) Pilot Study Protocol	\$33,045
Pilot Equipment Procurement	\$259,242
5) Pilot Preparation and Setup	\$123,006
6) Pilot Start-Up and Operation	\$315,958
7) Pilot Decommissioning	\$15,789
8) Pilot Study and Treatability Report	\$61,948
Totals	\$872,000

Special Services: There are no unique or specialized services required under this Task Order.

PROJECT OVERVIEW

Task Order 3210 provided for the completion of preliminary design for the Biota Water Treatment Plant. The Biota Water Treatment Plant consists of turbidity removal, ultraviolet (UV) disinfection, and chlorine disinfection. The primary treatment goal of the plant is to limit the likelihood that Aquatic Invasive Species (AIS) would be transferred from the Missouri River watershed to the Hudson Bay watershed. In the Summer of 2024, Garrison Diversion and Black & Veatch started a water quality Sampling program to determine water quality at various points in the McClusky Canal. It was determined that the water quality degraded significantly further along the canal, and it was recommended that a pilot program be developed to test pretreatment technologies to make sure proper water conditioning prior to irradiation with the UV system.





ENDAWS Task Order 3150 – Biota Water Treatment Plant Piloting and Treatability Study

Task Order Effective Date: April 1, 2025

TASK ORDER EXECUTIVE SUMMARY

The objective of this Task Order is to complete an ENDAWS Biota Water Treatment Piloting and Treatability Study verifying the capability of pretreatment technologies to maintain turbidity less than 10 NTU and UVT greater than 70 percent prior to the UV and chlorine disinfection processes. The Task Order will also measure the decay rate of chlorine residual through a series of decay rate tests.

20

The study will perform pilot testing at two separate locations, representing worst case (startup of the facilities) and normal operating inlet water quality. Pilot testing will be performed on Lake Audubon and along the McClusky Canal near Highway 200. The water quality influent to the pilot at Lake Audubon is expected to be representative of normal operating conditions for the Biota Water Treatment Plant when operating on a regular basis. The water quality influent to the pilot at along the McClusky Canal is expected be representative of initial startup conditions or in situations where minimal flow through the facility has occurred. Pilot testing will include evaluations of all three treatment processes – pretreatment, UV disinfection, and chlorination. The work under this task order will conclude with a pilot study report making final recommendations for process equipment sizing during the plant's final design.

Figure 1 - Representative Pilot Testing Unit







ENDAWS Task Order 3220 - Facilities Supplemental Geotechnical Investigation

Task Order Effective Date: April 1, 2025 TASK ORDER EXECUTIVE SUMMARY

REQUEST

Consideration and approval of a task order in the amount of \$886,000 for a supplemental geotechnical investigation associated with the McClusky Canal Intake and Pumping Station, the Biota Water Treatment Plant, and the McClusky Main Pumping Station as part of the Eastern North Dakota Alternate Water Supply (ENDAWS) project.

NEED AND BENEFIT

A preliminary geotechnical investigation was completed concurrent with these facilities' preliminary design. This Task Order is for supplemental investigations to support development of the final design and Contract Documents. The borings will be used to support design of access roads, the re-grading of the Canal embankment by the McClusky Canal Intake, and foundations of the Biota Water Treatment Plant, the McClusky Canal Intake Pumping Station, McClusky Main Pumping Station, and other facilities and appurtenance located on the common site. In addition, geotechnical borings will be completed on the proposed Ground Storage Reservoir site, which have not been completed to date.

TASK ORDER SUMMARY

The services to be provided by the engineering team are fully described in the attached Task Order. The following summarizes each of the major tasks.

Basic Services:

	Fee
1) Task Order Management and Administration	\$34,885
2) Land Services	\$30,152
3) Geotechnical Services	\$500,877
4) Report Services	\$320,086
Totals	\$886,000

Special Services: There are no unique or specialized services required under this Task Order.

PROJECT OVERVIEW

The purpose of this Task Order is to complete additional borings and tests to characterize subsurface soil conditions not covered by the ENDAWS preliminary design Task Order 3210. Relevant existing soils data from previous work will be used to in conjunction with the data obtained under this task order to support final design activities. Supplemental geotechnical investigations under this Task Order will be completed for the following:

- Additional geotechnical data at the Biota Water Treatment Plant site for the new intake tunnel, McClusky Canal Intake Pumping Station, Biota Water Treatment Plant facility and backwash pond. A preliminary layout drawing of the facilities developed during preliminary design is included as Figure 1. It shows the previous borings and the locations of the new borings contemplated under this Task Order. Geotechnical data being obtained for onsite and offsite access road construction are shown in Figure 2.
- Geotechnical data at the Ground Storage Reservoir site. The tank arrangement is currently still under development. However, it has been determined that the geotechnical data required will remain the same for either arrangement. A preliminary layout developed under preliminary







ENDAWS Task Order 3220 – Facilities Supplemental Geotechnical Investigation

Task Order Effective Date: April 1, 2025 TASK ORDER EXECUTIVE SUMMARY

design is Figure 3. A final site location and arrangement will be identified prior to performing the field work.

• The information gathered from these geotechnical investigations will be presented and summarized in a Geotechnical Data Report. The information in the Geotechnical Data Report will be used by Engineer in development of the Geotechnical Baseline Reports tailored to specific project bid packages. Geotechnical Data Reports and Geotechnical Baseline Reports will be included in the Contract Documents. A Geotechnical Design Memorandum will also be developed based on the geotechnical data collected and provided to the design team for the Biota Water Treatment Plant and Ground Storage Reservoir facilities.

PROJECT SCHEDULE

Work under this Task Order is expected to be complete by March 31, 2026.



ENDAWS Task Order 3220 Facilities Supplemental Geotechnical Investigation



23

Figure 1 Biota Water Treatment Plant Boring Locations







Annex VIII 25-23



25



ENDAWS Task Order 3220 Facilities Supplemental Geotechnical Investigation

Annex VIII 25-24





Annex IX

25-25

ENDAWS Task Order 5315 – Eastern North Dakota Alternate Water Supply Transmission Pipeline Contract 1 Partial Final Design Services

Task Order Effective Date: May 1, 2025 TASK ORDER EXECUTIVE SUMMARY

REQUEST

Consideration and approval of a partial final design services task order in the amount of \$1,950,000 for the design of the Eastern North Dakota Alternate Water Supply (ENDAWS) Transmission Pipeline (ETP) Contract 1 project.

26

The Task Order advances the ETP Contract 1 preliminary design to a 90-percent complete final design for the 11-mile portion of the ENDAWS segment along with four trenchless crossing of wetland easements. Services will begin in May of 2025 with a 90-percent submittal package delivered mid-2026. These professional services are provided on an hourly basis, and the fee is an estimate based on the scope and nature of the work.

TASK ORDER SUMMARY

Basic Services: The services provided by the engineering team (Black & Veatch, AE2S, Materials Testing Services, and Ulteig) are fully described in the attached Task Order. The following table summarizes the fee for each of the major tasks and provides the fee as an estimated percentage of construction for the estimated \$84 million project.

	Fee	% of Const
Task Order Management and Administration	\$215,087	
Special Project and Third-Party Meetings	\$82,338	
Landowner and Easement Modifications	\$48,570	
Field Services	\$489,163	
Final Design Services	\$1,114,842	
Totals	\$1,950,000	2.4%

Special Services: There are no unique or specialized services required under this Task Order.

PROJECT OVERVIEW

The adjacent map shows the limits of the ETP Contract 1 project and is included in the background information of the attached Task Order. Elements of this final design Task Order are:

- Supplemental surveying services to complete the design,
- Coordination with counties, townships, and the ND DOT,
- Soil borings and a completion of geotechnical reports,
- Final design of the open cut portions of pipeline and final design of four trenchless crossings under USFWS easements, and
- Coordination with the U.S. Department of the Interior, Bureau of Reclamation.

PROJECT SCHEDULE

The duration of this Task Order is 15 months from the effective date of the Task Order finishing in mid-2026.





ENDAWS Task Order 5315 – Eastern North Dakota Alternate Water Supply Transmission Pipeline Contract 1

Partial Final Design Services

Task Order Effective Date: May 1, 2025

TASK ORDER EXECUTIVE SUMMARY

PROJECT LOCATION

The Project is in Sheridan County as shown in Figure 1 below.

Figure 1 – ENDAWS Transmission Pipeline Contract 1 Location Map



27







ENDAWS Task Order 5325 – Eastern North Dakota Alternate Water Supply Transmission Pipeline Contract 2

Partial Final Design Services

Task Order Effective Date: May 1, 2025 TASK ORDER EXECUTIVE SUMMARY

REQUEST

Consideration and approval of a partial final design services task order in the amount of \$1,780,000 for the design of the Eastern North Dakota Alternate Water Supply (ENDAWS) Transmission Pipeline (ETP) Contract 2 project.

The Task Order advances the ETP Contract 2 preliminary design to a 90-percent completion stage for a 10mile portion of the ENDAWS segment along with one trenchless crossing of a wetland easement. Services will begin in May of 2025 with a 90-percent submittal package delivered mid-2026. These professional services are provided on an hourly basis, and the fee is an estimate based on the scope and nature of the work.

TASK ORDER SUMMARY

Basic Services: The services provided by the engineering team (Black & Veatch, AE2S, Materials Testing Services, and Ulteig) are fully described in the attached Task Order. The following table summarizes the fee for each of the major tasks and provides the fee as an estimated percentage of construction for the estimated \$64 million project.

	Fee	% of Const
Task Order Management and Administration	\$187,266	
Special Project and Third-Party Meetings	\$86,180	
Landowner and Easement Modifications	\$46,391	
Field Services	\$467,304	
Final Design Services	\$992,859	
Totals	\$1,780,000	2.8%

Special Services: There are no unique or specialized services required under this Task Order.

PROJECT OVERVIEW

The adjacent map shows the limits of ETP Contract 2 and is included in the background information of the attached Task Order. Elements of this final design Task Order are:

- Supplemental surveying services to complete the design,
- Coordination with counties, townships, and the ND DOT,
- Soil borings and a completion of geotechnical reports,
- Final design of the open-cut portions of pipeline and final design of one trenchless crossing under a U.S. Fish and Wildlife Service easement, and
- Coordination with the U.S. Department of the Interior, Bureau of Reclamation.

PROJECT SCHEDULE

The duration of this Task Order is 15 months from the effective date of the Task Order finishing in mid-2026.







ENDAWS Task Order 5325 – Eastern North Dakota Alternate Water Supply Transmission Pipeline Contract 2

Partial Final Design Services

Task Order Effective Date: May 1, 2025

TASK ORDER EXECUTIVE SUMMARY

PROJECT LOCATION

The Project is in eastern Sheridan County as shown in Figure 1 below.

Figure 1 – ENDAWS Transmission Pipeline Contract 2 Location Map



0-		GARRISON
----	--	----------





Ū.	ARRISON										AVO	ICEL AULITOL	ILY
		2023 to 2025 F	3ienn	ium	Work	Plan							
	(\$24	6 mil Total Funding: \$4.5M F	ederal; \$	180M	state; \$6:	L.5M Local	Users)					April 8, 20	25
No.	Scope of Work	Feature	Date Task Orders	Note	2023-25 Biel Develop	n ENDAWS Proj ment Budget mil \$)	ect 2 Pr	023-25 Bie oject Deve (I	nnium RF Iopment nil \$)	kVWSP Budget	2023-25 Proje	Biennium I ct Constr B (mil \$) ^{1,2,3}	RRVWSP udget
			Auth		Total	Fed/Sta Lo 75% 25	cal %	Total	State 75%	Local 25%	Total	State 75%	Local 25%
	Garrison Diversion Conservancy District Budget	Garrison Diversion's costs for the											
÷	Scope: Account for all costs for which Garrison Diversion is responsible not included in other Task Orders listed here.	RRVWSP, including internal mgmt, admin, legal, communication, insurance		GDCD			Ŷ	1.00	\$ 0.75	\$ 0.25			
	Need: Budget allocation for GDCD direct costs associated with the Red River Valley Water Supply Project.	advisory, misc., etc.											
	Property, Easements, and Crop Damage Payments ⁴	Acquire easements in Sheridan and	8	RVWSP			Ŷ	2.21	\$ 1.66	\$ 0.55			
	Scope: Costs to obtain easements and acquire property for associated	Wells County for 32-mi pipeline. Pay	ш	NDAWS	0.49	\$ 0.37 \$ 0	0.12						
~	lacinues. Crop damage payments to landowners. Need' Secure land for installing furture nineline segments staving	bolida payment to an easement holders. Acquire property for Biota	ц										
i	years ahead of pipeline design/construction needs. Purchase property	WTP, Hydraulic Break Tanks, McClusky		acilities	2.00	\$ 1.50 \$	0.50						
	on which to build all remaining facilities so property will be in hand	Canal Intake, and James River sites. Pay					ť	0 70		0 C C Q			
	before final design begins.	for crop damage.		rp umg			Ŷ	0.78	ec.u ج	0.2.U ¢			
3	Transmission Pipeline East Contract 5C	8± mi of 72" pl, including two 96"											30
0	Scope: Pipeline installation, including construction phase	tunnels. Pipeline extends eastward	Jul-23 P	rof Srvs							\$ 5.64	\$ 4.23	\$ 1.41
'n	engineering services by Engineer.												
	Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	termination point just east of the James River.	Nov-23 2	Const, 026 Fin							\$ 76.66	\$ 57.50	\$ 19.17
	Transmission Pipeline East Contract 5D	10± miles of 72" pl, including several											
-	Scope: Pipeline installation, including construction phase	96" tunnels. Pipeline section extends westward from Contract 50 south of	Jul-23 P	rof Srvs							\$ 5.47	\$ 4.1 0	\$ 1.37
F	engineering services of ungineer. Nood: Continue vroarses of transmission vivaling installation for	Carrington to a termination point		Const.									
	completion of RRVWSP by the target end date.	south of Sykeston.	Oct-23 2	026 Fin							\$ 59.38	\$ 44.53	\$ 14.84
	RRV Transmission Pipeline Contract 6A	6± mi of 72" pl, including several 96"											
	Scope: Pipeline installation, including construction phase	tunnels. Pipeline section extends	Jul-23 P	rof Srvs							\$ 5.47	\$ 4.10	\$ 1.37
ń	engineering services by Engineer.	eastward from contract 3C Just east of the lames River to a termination point											
	Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	southwest of Glenfield.	Dec-24 2	const, 027 Fin							\$ 52.53	\$ 39.40	\$ 13.13
	ENDAWS Transmission Pipeline Contract 3	11± mi of 72" pipeline, including 96"											
ų	Scope: Final design (30% docs to biddable plans and specs) and	tunnels. Pipeline section extends west from the west and of Contract 4 to the	Aug-23	NDAWS	3.06	\$ 2.29 \$ 0	.76						
	Nutuing assistance. Need: Continue progress of transmission pipeline installation for	Sheridan Wells County line.											
	completion of RRVWSP/ENDAWS by the target end date.												

Annex XI 25-29

4/8/2025

1 of 4

<u>. 5 (</u>	AFRISON	\mathbf{b}	RED R	IVEF	Y PRO	LEY						Lake Ag	- assiz hority	
		2023 to 2025 E	Sienn	ium	Work	Plar		arc				April 8	2025	
ÖZ	Scope of Work	Feature	Date Task	Note	2023-25 Bie Develop	n ENDAWS ment Bud mil \$)	Project get	2023-25 Project De	Biennium evelopme (mil \$)	RRVWSP nt Budget	2023 Pr	-25 Bienniu Dject Cons (mil S)	ım RRVM tr Budget 1,2,3	vsP t
			Orders Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	e Local 25%	Tota	Stat 75%	2 Fo	ocal 5%
	Transmission Pipeline East Contracts 4A and 4B Scope: Final design (30% docs to biddable plans and specs) and bidding assistance. Need: Have the next pipeline section bid-ready when State funding becomes available (likely the 2025-27 biennium).	27± mi of 72" pl, including several 96" tunnels. Pipeline extends from the west end of Contract 5D south of Sykeston west to a termination point NE of Hurdsfield at HBTs.	Feb-24 P	rof Srvs				\$ 7.1	8 \$ 5.3	9 \$ 1.8	0			
œ	RRV Transmission Pipeline Contract 7 Scope: Final design (30% docs to biddable plans and specs) and bidding assistance. Need: Have the next pipeline section bid-ready when State funding becomes available (likely the 2025-27 biennium).	14± mi of 72" pipeline, including several 96" tunnels. Pipeline extends from the east end of Contract 6B to the outfall on the Sheyenne River southeast of Cooperstown.	Aug-23 P	rof Srvs				\$ 2.9	3 \$ 2.1	9 \$ 0.7;	m			
31	McClusky Canal Intake and Pumping Station Scope: Conceptual and preliminary design of an intake and pumping station at the McClusky Canal. Need: Preliminary designs are necessary so site acquisition can begin and final design can commence when land is secured.	Siting; passive intake screens, pumping station similar to MRI, and utility extension design can begin for new facility to be located near McClusky, ND.	Feb-24 P	rof Srvs \$	0.75	\$ 0.56	\$ 0.19							31
10.	Biota Water Treatment Plant and Main Pumping Station Scope: Conceptual and preliminary designs for a Biota WTP and Main Pumping Station, including hydraulic surge facility. Need: Complete design to a point where land acquisition can begin and project can move into final design next biennium.	165-cfs biota WTP, with chlorine and UV disinfection to meet NDPDES permit and FEIS requirements per Reclamation. Chloramines for residual disinfectant in pipeline.	Feb-24 P	rof Srvs \$	5 2.87	\$ 2.15	\$ 0.72							
11.	Hydraulic Break Tanks Scope: Preliminary design of above-ground tanks and associated facilities at or near the continental divide. Need: Complete design to a point where land acquisition can begin and project can move into final design next biennium.	Two 5 MG above-ground storage tanks and accessories, site piping and valves, monitoring, and utility extensions necessary for a new greenfield site.	Feb-24 P	rof Srvs	6 0.37	\$ 0.28	\$ 0.09							
12.	PMIS Annual Licenses & Continued Maint/Upgrades Scope: Annual software license renewal for expanded team and consulting support for training and configuration services. Need: Create greater efficiency and documentation for voluminous amount of construction related documents.	Vendor fees (e-Builder & DocuSign) for licenses of expanded team and consulting support for training of contractors/ subcontractors and workflow/report additions and modifications.	Feb-24 P	/end & rof Srvs				\$ 0.5	0 \$ 0.3	7 \$ 0.1	8			
13.	Prg Mgmt to Support Larger Spend and Expanded Team Scope: Overall program management, planning, budgeting, scheduling, and other support for Garrison Diversion. Need: Consulting services of a broad programmatic nature not included under project-specific design or construction TOs.	Overall planning, management, administration, scheduling, budgeting, coordination, meeting preparation/attendance, regulatory interface, reporting, etc.	Aug-23 P	rof Srvs				\$ 0.6	5 \$ 0.4	9 \$ 0.1	9			Anr 2:
RVWSP	2023-25 Blennium Workplan, 2023 Blen Budget \$246M 25-4		2 of 4											nex XI 5705-30

			VWSP get	Local 25%			32				А	nnex X 25-31
Authority	ril 8, 2025		nnium RR onstr Bud il \$) ^{1,2,3}	State 75%								
Lake Water	Ap		023-25 Bie Project C (m	rotal (
			/SP 2 get	ocal 1 5%	0.42	0.12	0.15				0.22	
			um RRVM ment Bud \$)	ate Lo 5% 2	1.27 \$	0.35 \$	0.44 \$	م '			0.65 \$	
			25 Bienni : Develop (mil (I St	1.69 \$	0.46 \$	0.59 \$	ب			0.87 \$	
		ers)	2023-: Project	Total	Ş	Ś	\$	ب			Ś	
		ocal Us	Project get	Local 25%					\$ 0.11	\$ 0.22	ج	
ECT ECT	Plan	5M Lo	i ENDAWS ment Bud mil \$)	Fed/Sta 75%					\$ 0.33	\$ 0.66	م	
VALI	/ork	te; \$61	:3-25 Bien Developi (I	Total					0.44	0.88		
/ER PPLY	∧ u	0M Sta	202 e		SVVS	SNI	svi	srvs	śrvs Ş	srvs \$	ŝrvs	
RIV ER SU	nin	al; \$18	Not	2	3 Prof S	4 Prof S	3 Prof 5	Prof 5	5 Prof 5	5 Prof 5	5 Prof 5	
RED	Bier	Federa	Date Task	Auth	, Aug-2	Feb-2	e Aug-2:		/ Apr-2!	Apr-2	Apr-2	
\$	2023 to 2025	i mil Total Funding: \$4.5M	Feature		ize pipelines, pumping stations, hannels, storage, etc. and other necessary infrastructure to deliver raw vater to end users. Update capex to eflect current market.	tefine details of diversions to/from ake Ashtabula. Finalize stakeholder oles and responsibilities as it relates o system operation.	Jpdate financial models; address state oan and financing program changes; and user funding, financing, and cost- chare analyses; continued funding and inance outreach.	Conceptual designs and other consulting support to support end user understanding of core pipeline and applicable branch pipeline CapEx necessary to secure MOU signatures.	:valuate canal improvements necessary o deliver flows. Develop operational alan to supply irrigators and ENDAWS/RRVWPS system while mproving delivered water quality.	Access roads to proposed site of new slota WTP, mass grading to prepare for atructure construction, and temporary excavation support system for intake bumping station wetwell.	illot scale treatment train consisting of reliminary treatment, UV disinfection, chlorination, and residual chloramine reatment.	
Nosiation		(\$246	Scope of Work		Outtreach, Ping, and Design to Secure User Commitments Six Scope: User briefings and necessary support, including conceptual ch designs, to secure project commitments. ne Need: Define pipeline extensions to identify for users how and a wet what cost water will be delivered to their communities. wet	Operational Planning and Asset Management Phase 3 Re Scope: System modeling, evaluation, planning, and report La development documenting results/findings/outcomes. ro Need: Finalize Garrison Diversion, State Water Commission, and to to USACE roles for system operation. to	Financial Planning Support Ut Scope: Continue to refine the financial model and provide scenarios Ioi Scope: Continue to support users and the program. en Need: Accurate water bill estimates and affordability for customers sh	Additional End User Outreach Cc Scope: Branch pipeline conceptual designs and other consulting C0 Statiance to potential end users. un Need: Accurate water bill estimates and affordability for customers ap are necessary to gain approval from users. ne	McClusky Canal Hydraulic & Water Quality Investigation Ev Scope: Study and report on operation of the McClusky Canal to to reliably supply flow to irrigators and the ENDAWS project. pli Need: The McClusky Canal and the Snake Creek Pumping Plant are EN retiation components of the ENDAWS system. time	ENDAWS Facilities Site Development Contract 1 Ac Scope: Final design and bidding assistance with partial execution of the construction work by GDCD. Bit Need: Provide site access for construction and ready site for substantial facilities construction beginning in 2028. Put	ENDAWS BWTP Piloting and Treatability Study Pilot Scope: water treatment piloting of preliminarily selected treatment Pr Processes with a 3-month duration. Ch Need: Process demonstration necessary to make sure water quality treatment objectives can be met with selections.	
U . U.			No.		14.	15.	32	17.	18.	19.	20.	

3 of 4

4/8/2025

			RED R		V DDD	LEY					_	ake Agassi	Z
	GARRISON		WAILN			זררו					Wa	ter Author	ity
		2023 to 2025	Bienn	ium	Work	c Plan						Anril 8 20	75
	(\$24	46 mil Total Funding: \$4.5M F	Federal; ;	\$180M	state; \$6	61.5M Lo	cal Use	irs)				Apr II 0, 20	2
N	Scope of Work	Feature	Date Task Ordere	Note	2023-25 Bi Develo	en ENDAWS pment Budह (mil \$)	Project șet	2023-25 Project De	Biennium F :velopmen (mil \$)	t Budget	2023-25 Proje	Biennium :t Constr B (mil \$) ^{1,2,3}	RRVWSP udget
			Auth	<u> </u>	Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%
21	ENDAWS Facilities Supplemental Geotechnical Invest. Scope: Additional borings and soil sampling expanding upon the initial program implemented during preliminary design. Need: More data needed to properly design foundations, structures, pavement, etc. for the new facilities.	Geotechnical borings; soil charicterization, sampling and testing; and reporting to fully inform design team and contractors of on-site insitu soil charactersitics.	Apr-25 F	Prof Srvs	0.8	\$ 0.66	\$ 0.22						
22	ENDAWS Facilities Utility Extensions Study Scope: Study and report of electrical service extension to serve the new biota water Treatment plant Need: There have been no recent studies of electrical service infrastructure necessary at the McClusky facilities site.	Evaluate substation needs and routing of 15 to 25 miles of high-voltate power lines to serve the new BWTP. Identify permitting and easement requirements.		Prof Srvs		، ج	۰ ۲						
<mark>3</mark> 3	ENDAWS Transmission Pipeline Contract 2 Scope: Final design (30% docs to 90% plans and specs). Need: Have next pipeline section nearly ready so when Federal funding is secured/allocated design can quickly be completed and construction can proceed.	10± mi of 72" pipeline, including one 96" diameter tunnels. Pipeline extends from ND Highway 14 east to the connection point with Contract 3.	Apr-25 F	Prof Srvs	1.7	\$ 1.34	\$ 0.45						33
24	ENDAWS Transmission Pipeline Contract 1 Scope: Final design (30% docs to biddable plans and specs) and bidding assistance. Need: Have next pipeline section bid-ready so when Federal funding is secured/allocated construction can proceed.	 11± mi of 72" pipeline, including uup to five 96" diameter tunnels. Pipeline extends from BWTP at McClusky Canal east to ND Highway 14 connection point with Contract 2. 	Apr-25	Prof Srvs	1.90	\$ 1.46	\$ 0.49						
25.	Contingency Scope: A budget reserve for task order additions to professional services, construction, legal, real estate, etc. TOS. Need: Address and pay for changes that are sure to occur.	Budget flexibility to adapt to work plan changes and to pay for construction change orders typically running from 3 to 5% of original construction costs at bid time.	N/A	GDCD	1	، ۲۰	۲ ۲	۰ ب	۰ کې	۲. ۲.	<mark>\$ 6.51</mark>	\$ 4.88	\$ 1.63
Not	TAL PROGRAM BUDGET (es:				3 15.48	\$ 11.61	\$ 3.87	\$ 18.8	7 \$ 14.15	\$ 4.72	\$ 211.65	\$ 158.74	\$ 52.91
-1 -2 - 3 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1	 Construction costs include management, engineering services c Projects indicated for construction funding in a given biennium Future capital costs are escalated to an anticipated midpoint of construction projects and costs are <u>not</u> shown. Land services costs are the amount likely to be paid for real esti and remaining easements from the beginning of the Contract 4 Items appearing in blue bold are progressing with task orders a amounts contracted. Items shown in black text are pending. Ite Work Plan. 	during construction, inspection, field qualit will be shovel ready for construction at th f construction per Finance Team rates of 7 ate, easements, including bonus payment ate, easements, including bonus payment t transmission main to the Sheyenne River int contracts issued to the engineering tes ims shown in green are new and were add	ty control, ar ne start of th 7, 6, 5, 5, and s, crop dama . Outfall, with am and contr ded with the :	nd construc e biennium 13.5 percer ge, and fiel ge, and fiel n most loca actors, resi \$6M MR&I	tion. d obstructic :ed in Wells	1 thereafter ns. Estimate County. ns appearir	starting in s include p ig in blue i . Items hig	2022 with a Dipeline ease talics have t	an anticipat ements req eeen updat yellow hav	ed 2032 fir uired for th ed to reflec	iish. All futt e ENDAWS t adjustmei rom the pr	re RRVWS east/west ats made for evious vers	pipeline r actual ion of the

4 of 4

	Nosiłławi	\$	RED R WATER S	IVER	Y PROJ	LEY					>	Lake Agassi ater Autho	rity	
	(\$3	Draft 2025 to 202 46M Total Funding: \$0 Fede	.7 Bie l ral; \$259.	nniu .5M Sta	1 m W ate; \$86.5	Drk P 5M Loca	lan I Users	()			Ч	April 9, 20	125	
Х	Scope of Work	Feature	Date Task	Note	2025-27 Bier Developi (I	n ENDAWS ment Budg mil \$)	Project et	2025-27 Project De	Biennium F evelopmen (mil \$)	t Budget	2025-27 Proje	Biennium ct Constr B (mil \$) ^{1,2,3}	RRVWSP udget	
			Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%	
÷	Garrison Diversion Conservancy District Budget Scope: Account for all costs for which Garrison Diversion is responsible not included in other Task Orders listed here. Need: Budget allocation for GDCD direct costs associated with the Red River Vallev Mxter Suoby Protect.	Garrison Diversion's costs for the RRVWSP.	1	3DCD			0 F	5 1.00	0 \$ 0.75	\$ 0.25				
Ň	Property, Easements, and Crop Damage Payments ⁴ Scope: Crop damage payments to landowners. Need: Treat landowners right and live up to commitments.	Easements for Washburn transmission main. Pay for crop damages program wide.	ۍ ۱	rp Dmg				1.8	2 \$ 1.37	\$ 0.46				1
'n	Red River Valley Transmission Pipeline Contract 6B Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	9.2± mi of 72" pJ, including one 96" tunnel. Pipeline extends east from Contract 6A northeast of Kensal to a termination point southeast of Glenfield.	Jul-25 Pr Jul-25 C	of Srvs Const,)28 Fin							\$ 5.70 \$ 64.26	\$ 4.28 \$ 48.20	\$ 1.43 \$ 16.07	<u>34</u>
4.	Red River Valley Transmission Pipeline Contract 6C Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	8.4± miles of 72" pJ, including three 96" tunnels. Pipeline section extends east from Ct 6B near Glenfield to a termination point south of Sutton.	Jul-25 Pr Jul-25 20	of Srvs Const,)28 Fin							\$ 5.70 \$ 73.78	\$ 4.28 \$ 55.34	\$ 1.43 \$ 18.45	~
<mark>بن</mark>	Red River Valley Transmission Pipeline Contract 7A Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	6.5± mi of 72" pJ, including three 96" tunnels. PI section extends east from Ct 6C near Sutton to a termination point south of Cooperstown.	Jul-25 Pr Jul-25 C	of Srvs Const,)28 Fin							\$ 5.70 \$ 59.82	\$ 4.28 \$ 44.87	\$ 1.43 \$ 14.96	~ /C
ف	Red River Valley Transmission Pipeline Contract 7B Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	7.1± mi of 72" pJ, including one 96" tunnel. Pl section extends east from Ct 7A south of Cooperstown to a termination point at the Outfall to the Sheyenne River near bible camp.	Jul-25 Pr Jul-25 C	of Srvs Const,)28 Fin							\$ 5.70 \$ 64.18	\$ 4.28 \$ 48.14	\$ 1.43 \$ 16.05	· · · · ·
4	Transmission Pipeline East Contract 4C Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	9± mi of 72" pl, including 96" tunnels. Pipeline section extends west from Ct 5D near Sykeston to a termination point 9 miles west.	P	of Srvs								। । জ জ	• •	

RRVWSP 2025-27 Biennium Workplan, 2023 Bien Budget \$346M

1 of 3

Annex XII 25-33

34

Cardit 2023 to 2023 Biomium Work Plan Turn to 2024 to 2023 Biomium Work Plan Radio tradit contracting store statistication of the store store statistication of the store statistication of the store store store statistication of the store			Nosistavi	\$	RED I WATER	RIVE SUPP	R VAL LY PRO	JECT					_	Lake Aga Vater Aut	issiz hority	
			(\$3	Draft 2025 to 202 346M Total Funding: \$0 Fede	27 Bie eral; \$25	enniu 9.5M St	um W tate; \$86	Ork P .5M Loca	lan al User:	s)				April 9,	2025	
		No	Scope of Work	Feature	Date Task	Note	2025-27 Bic Develo	en ENDAWS pment Bud _ế (mil \$)	Project çet	2025-27 I Project De	siennium I velopmen (mil \$)	RRVWSP It Budget	2025-2 Pro	7 Bienniu ect Const (mil \$) ¹	m RRVV r Budge 2,3	VSP t
Rest Rest <th< th=""><th></th><th></th><th></th><th></th><th>Auth</th><th></th><th>Total</th><th>Fed/Sta 75%</th><th>Local 25%</th><th>Total</th><th>State 75%</th><th>Local 25%</th><th>Total</th><th>State 75%</th><th>~ 1</th><th>ocal 5%</th></th<>					Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	~ 1	ocal 5%
Note Note <th< td=""><th></th><td>ö</td><td>McClusky Facilities Final Design Services & Bidding Assist Scope: Final designs for McClusky Intake Pumping Station, Biota WTP, and McClusky Main Pumping Station. Need: Complete design so bids can be obtained for constructing the facilities.</td><td>165-cfs biota WTP, with chlorine and UV disinfection to meet NDPDES permit and FEIS requirements per Reclamation. Chloramines for residual disinfectant in pipeline.</td><td>Oct-25</td><td>Prof Srvs</td><td>\$ 15.00</td><td>) \$ 11.25</td><td>\$ 3.75</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></th<>		ö	McClusky Facilities Final Design Services & Bidding Assist Scope: Final designs for McClusky Intake Pumping Station, Biota WTP, and McClusky Main Pumping Station. Need: Complete design so bids can be obtained for constructing the facilities.	165-cfs biota WTP, with chlorine and UV disinfection to meet NDPDES permit and FEIS requirements per Reclamation. Chloramines for residual disinfectant in pipeline.	Oct-25	Prof Srvs	\$ 15.00) \$ 11.25	\$ 3.75							
And And <th></th> <td>σ</td> <td>MO River Intake Pump Sta, Trans Main, & Utilities Ext Contr 3 Scope: Final design, construction, and construction phase services</td> <td>Raw water pumping station and transmission main from Missouri River Pumping Station to the City of</td> <td>Jul-25 Jan-27</td> <td>Prof Srvs Prof Srvs</td> <td></td> <td></td> <td></td> <td>\$ 0.4(</td> <td>) \$ 0.3C</td> <td>) \$ 0.10</td> <td>\$ 0.4(</td> <td>\$ 0.3</td> <td>\$ 0</td> <td>0.10</td>		σ	MO River Intake Pump Sta, Trans Main, & Utilities Ext Contr 3 Scope: Final design, construction, and construction phase services	Raw water pumping station and transmission main from Missouri River Pumping Station to the City of	Jul-25 Jan-27	Prof Srvs Prof Srvs				\$ 0.4() \$ 0.3C) \$ 0.10	\$ 0.4(\$ 0.3	\$ 0	0.10
McClusky Facilities Wetwell Exercation & State Dev Contrat Access road improvement from bigway 200 more than the future body were treaser and anoth the future contraction of the body were treaser and anoth the future contraction of the body were treaser and anoth the future contraction of the body were treaser and anoth the future contraction of the body were treaser and anoth the future contraction of the body were treaser and anoth the future contraction of the body were treaser and anoth the future contraction before from the future contraction and construction of the body were treaser and anoth the future contraction the future contraction and construction of the body were treaser and anoth the future contraction the future contraction and construction were treaser and anoth the future contraction the future contregen the future contraction the future contraction		5	for puringing station and transmission prior washourn. Need: Advance design, obtain bids, and construct new raw water supply for City of Washburn.	Washburn water treatment plant.	Jan-27	Const							\$ 4.00	\$ 3.0	\$ 00	1.00
McClusky Facilities Intale, Turnel, & Shaft Liner Contr. 2 Passive intale screers and structure on beet Complete system. Passive intale screers and structure on beet complete structure. Passive intale screers and structure on beet complete structure. Passive intale screers and structure on beet complete structure. Passive intale screers and inter construction. Passive inter screers and inter construction. Passive intale screers and inter construction. Passive inter screers and inter construction structure. Passive inter screers and	35	10.	McClusky Facilities Wetwell Excavation & Site Dev Contr 1 Scope: Construction and construction phase services. Need: Prepare site and ready it for future construction of the biota water treatment plant.	Access road improvements from Highway 200 north to the future bwtp site. Mass excavation of site and excavation of intake ps shaft and temp excavation support system.	Apr-26 Apr-26	Prof Srvs Const							\$ 1.20 \$ 12.00	2.0 \$ 0.9 2.0 \$ 0.5	\$ 0 0	0.30
McClusky Facilities Utility Extensions Design Electrical system design to support a new power supply to the bwth and Need: Final design services and biolding asstance. Electrical system design to support new power supply to the bwth and sociated pumpling stations. Jan 26 Prof Srvs \$ 1.13 \$ 0.38 13. Reed: Final design services and biolding asstance. associated pumpling stations. Jan 26 Prof Srvs \$ 1.13 \$ 0.38 13. Reed: Final design services and biolding asstance. Need: Final design services and biolding asstance. A mode service are wall be at the site soone needs A mode reed so and to support solve are wall be at the site soone needs A mode reed solve are meded to support solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed solve are wall be at the site soone needs A mode reed sof areed solve are wall be at the site soone needs		11.	McClusky Facilities Intake, Tunnel, & Shaft Liner Contr 2 Scope: Final design and bidding assistance. Need: Complete specialty work ahead of the main biota water treatment plant construction.	Passive intake screens and structure on the McClusky Canal along with a 72" tunnel to the shaft/pumping station wetwell. Concrete shaft liner inside circular shaft excavated under Contr 1.	Jan-26 Jan-27 Jan-27	Prof Srvs Prof Srvs Const	\$ 2.00) \$ 1.50	\$ 0.50				v v	· · · به به	نه به	1
PMIS Annual Licenses & Continued Maint/UgradesVendor fees (=-Builder & Docusign) for scope: Annual software licenses erewal for expanded team and consulting support for training and configuration services.Vendor fees (=-Builder & Docusign) for scope: Annual software licenses erewal for expanded team and consulting support for training of need: Create greater efficiency and documentation for voluminous workflow/report additions and mods.VendoF Srvs ProFSrvsSo 0.50\$ 0.38\$ 0.1313.Need: Create greater efficiency and documentation for voluminous amount of construction related documents.Contractors/ subcontractors and amount of construction related documents.Oct-25ProFSrvsProFSrvs\$ 0.50\$ 0.38\$ 0.13<		12.	McClusky Facilities Utility Extensions Design Scope: Final design services and bidding assistance. Need: There is not 3-phase power available at the site so one needs to be developed to supply power needs of new facility.	Electrical system design to support a new power supply to the bwtp and associated pumping stations.	Jan-26	Prof Srvs	\$ 1.50) \$ 1.13	\$ 0.38							
Program Management Support Overall planning, management, administration, scheduling, budgeting, administration, scheduling, budgeting, and other support for Garrison Diversion. Overall planning, budgeting, administration, scheduling, budgeting, budgeting, budgeting, and other support for Garrison Diversion. Scope: Overall program management, planning, budgeting, administration, meeting coordination, meeting budgeting, budgetin		13.	PMIS Annual Licenses & Continued Maint/Upgrades Scope: Annual software license renewal for expanded team and consulting support for training and configuration services. Need: Create greater efficiency and documentation for voluminous amount of construction related documents.	Vendor fees (e-Builder & DocuSign) for licenses of expanded team and consulting support for training of contractors/ subcontractors and workflow/report additions and mods.	Oct-25	Prof Srvs				\$ 0.5() \$ 0.3E	\$ 0.13				
		14.	Program Management Support Scope: Overall program management, planning, budgeting, scheduling, and other support for Garrison Diversion. Need: Consulting services of a broad programmatic nature not included under project-specific design or construction TOs.	Overall planning, management, administration, scheduling, budgeting, coordination, meeting preparation/attendance, regulatory interface, reporting, etc.	Jul-25	Prof Srvs				\$ 0.7	\$ 0.56	\$ 0.19				

Annex X 25-34

	GARRISON	Ş	RED I WATER	RIVE	R VAL LY PRO.	LEY					Wa Wa	ake Agassi ter Author	z ity
		Draft 2025 to 20	27 Bie	enniu	M mr	ork Pl	an					Anril 9, 20	75
	(\$3	46M Total Funding: \$0 Fed	eral; \$25	9.5M SI	tate; \$86	5M Loca	I Users	(3
	vo. Scope of Work	Feature	Date Task Ordere	Note	2025-27 Biel Develop (n ENDAWS F ment Budge mil \$)	^b roject et	2025-27 Bid Project Devv (ennium RF elopment mil \$)	RVWSP Budget	2025-27 Projec	3iennium I t Constr B (mil \$) ^{1,2,3}	RRVWSP udget
			Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%
=1	Project Participation Agreement Support Scope: User briefings and necessary support, including conceptual designs, to secure project commitments. Need: Define pipeline extensions to identify for users how and a what cost water will be delivered to their communities.	Size pipelines, pumping stations, channels, storage, etc. and other necessary infrastructure to deliver raw water to end users. Update capex to reflect current market.	Jul-25	Prof Srvs			0,	2.00	\$ 1.50	\$ 0.50			
	Operational Planning Phase 4 Scope: System modeling, evaluation, planning, and report Stope: Stopen documenting results/findings/outcomes. Is. development documenting results/findings/outcomes. Need: Finalize Garrison Diversion, State Water Commission, and USACE roles for system operation.	Refine details of diversions to/from Lake Ashtabula. Finalize stakeholder roles and responsibilities as it relates to system operation.		Prof Srvs			UF.	1.50	\$ 1.13	\$ 0.38			
36	Financial Planning Support Scope: Continue to refine the financial model and provide scenarios 17. as required to support users and the program. Need: Accurate water bill estimates and affordability for customers are necessary to gain approval from users.	Update financial models; address state loan and financing program changes; end user funding, financing, and cost- share analyses; continued funding and finance outreach.		Prof Srvs			01	0.60	\$ 0.45	\$ 0.15			
и	Contingency Scope: A budget reserve for task order additions to professional Services, construction, legal, real estate, etc. TOs. Need: Address and pay for changes that are sure to occur.	Budget flexibility to adapt to work plan changes and to pay for construction change orders typically running from 3 to 5% of original construction costs at bid time.	N/A	GDCD	\$ 0.93	\$ 0.70 \$	0.23	0.43	\$ 0.32	\$ 0.11	\$ 15.13	\$ 11.35	\$ 3.78
u - 1	OTAL PROGRAM BUDGET				\$ 19.43	\$14.57 \$	3 4.86	9.00	\$ 6.75	\$ 2.2 5	\$ 317.57	\$ 238.18	\$ 79.39
	lotes: 1. Construction costs include management, engineering services a 2. Projects indicated for construction funding in a given biennium	during construction, inspection, field qu will be shovel ready for construction at	ality control, the start of	, and const the bienniu	ruction. Jm.	-	-				-		
	 Future capital costs are escalated to an anticipated midpoint of construction projects and costs are <u>not</u> shown. Land services costs are the amount likely to be paid for real est provinging and complete costs are the advected for the cost 	construction per Finance Team rates of ate, easements, including bonus payme	e ,c ,c ,d ,/ . nts, crop dar	mage, and this light	field obstructi	ons. Estimat	r starting tes includ	n 2022 with e pipeline ea	an anticipi sements re	ated 2032 equired fo	rinisn. All T	uture ккvv MS east/w	est
	piperime and remaining easements from the beginning of the conditional of the conditional states are conditioned as the states of the conditional states are conditioned with Priority 1 and Priority 2 items totals approximately totals approximately and priority 2 items totals approximately and priority 2 items totals approximately app	onreact 4 transmission main to the sney 00M. Blue text indicates priority 2 items • \$294.8 million. Purple text indicates pr	and when ac iority 4 items	dded to Pri s summing	in most locate ority 1 items 1 to the funding	a in wells ut otals appro: g ceiling of \$	burrty. ximately \$ 3346M.	:266.7 millior	ı. Orange t	text indica	tes priority	3 items an	d when
I													

3 of 3

13	1522	CONTRACTOR OF				87		
2019.2631 [Bhoose E]	la aspirit reuz-ezuz	- implement drought monitoring using 'Green-to-Red' dishboard	 Implement Lake Audubon and McClusky Canal refresh strategies Initiate pumping system and Biota WTP operations Implement release volume protocol 	 Develop and test predictive model interface Implement staff training and preparation Derate Project to serve DPUs and maintain pipeline water quality Operate Project no maintain lack Ashtabula conservation pool Implement predictive model (if a drough occurs) Coordinate with RRVWSP Users on take Ashtabula release requests Adjust Project operations to replenish released water 	 Implement staff training and preparation Phlot water accounting model interface Phlot Water accounting model Refine/Implement water accounting model Coordinate with Users to ensure water supplies are sufficient 	37 M	*Requires further discussion	~~~
2027-2029 (phase 5)		- Pilot drought monitoring using 'Green-to-Red' dashboard	- Implement staff training and preparation - Select Stutsman-RVD/Jamestown delivery method - Pilot release volume protocol	- Conduct predictive model testing - Vising drought conditions (1987-1989) > Additional stress testing - Refine predictive model - Develop staff training program	 Develop water accounting model interface Develop water accounting Standard Operational Plan (SOP) Develop staff training program 	N.N.	*Requires further discussion	BURIAND ASSOCIATES LLC
2025-2027 (Phase 4)	 - Finalize project components & infrastructure - Finalize branch pipeline infrastructure 	 Develop draft "Green-to-Red" monitoring dashboard > incorporate phased drought protocols > incorporate phased drought protocols - Finalize phased drought protocols - Finalize water request protocol 	 Finalize Lake Audubon and McClusky Canal refresh strategies Determine James River alternatives feasibility for serving Stutsman-RWD/Jamestown Incorporate pumping system and Biota WTP protocols when available Devolon to Fif Analize proced 	 Finalize Late Actitabilia progrations water appropriations implications (NUDWR Reponses) Incorporate USACE Lake Ashtabula WCM updates Incorporate USACE Lake Ashtabula utilization strategies (Reclamation, NDDWR, and USACE) Build predictive model scenarios for RRVWSP regions S.NO, 2. MN, 1 SD climate divisions Monthly indicator breakdowns by percentile 	 Incorporate Lake Adhabula WCM into water accounting model Conduct water accounting model testing Vuing verage conditions Using average conditions Complete water accounting model adjustments 	MA	Develop RRVWSP asset nomenclature Develop RRVWSP asset hierarchy Softweise evolvation	K & VEATCH world of difference.
2023-2025 (Phase 3)	 Document all new Project components & infrastructure Incorporate Branch Pipeline Options based on User participation Document Red River Bypass Reconsideration TM Document Return Flows Document Baility to utilize Manaseed Maulier Recharge (MAR) 	 Propose draft operational team agreements and protocol with regulatory stateholders endorsement (Bureau of Reclamation (Reclamation), NDDWR, and USACE) Finalize Operational Planning Framework (PPA Exhibit G) 	 Incorporate Lake Audubon and McClusky Canal refresh strategies Develop James River alternative usage options Incorporate water management strategies using ENDAWS 	 Support USACE Lake Ashtabula WCM Update and Drought Management Plan development Support USACE Lake Traverse WCM Update Support USACE Lake Traverse WCM Update Energine SusteMod Documentation (PPA Exhibit E) Energine may Traverse WCM Opdate details Review Lake Ashtabula 2020 bathymetric survey Incorporate updates (StateMod and Project operations) Review/Update Lake Ashtabula operations water Review/Update Lake Ashtabula operations water 	 Incorporate into water accounting model: > Final Users > Final nominations > Final branch pipelines Incorporate 2020 bathymetric survey updates into water 	NA	NIA	
2021-2023 (Phase 2)	 Updated drought phases by indicators Defined Project Stakeholder structure and engagement strategies Developed draft phased drought protocols Developed water request protocol 	 Reviewed Lake Audubon and McClusky Canal refreshening strategies Incorporated Final Environmental Impact Statement (FEIS) (ENDAWS) REIS) (ENDAWS Reviewed Lake Ashtabula Operations (NDDWR Reponses) Reviewed Lake Ashtabula utilization strategies 	 Participated in StateMod Training Completed predictive modeling statistical analysis Completed predictive modeling temporal analysis 	 Drafted water accounting spreadsheet Natural Flows: River & Thompson-Acker Project Flows: Direct Pipeline Users (DPUs) & Direct River Users (DPUs) 	- Part of Amendment 1 - Completed annual NDPDES permit and certification (2 updates in biennia)	 Phase 2 Final Technical Report (December 2023)* Operational Descriptions and Assumptions TM (December 2023)* (December 2023)* Water Supplies TM (December 2023)* Water Accounting TM (December 2023)* Anater Accounting TM (December 2023)* Anual NDPDES permit, and certification (2updates) > 2023 Update (October 2022)* > 2023 Update (October 2022)* > 2023 Update (December 2023)* > 2023 Update (December 2023)* > 2021 Uprought analysis and resentation development 2021 Drought analysis and resentation development 	- Framework (September 2022)	
2019-2021 (Phase 1)	 Proposed drought phases Proposed Project management structure Proposed new management protocol 	 Incorporated NDPDES permit requirements Incorporated constant and maintenance flow considered Intake, Biota Water Treatment Plant, Pipeline, and Discharge Facilities locations and operations Proposed Infrastructure Operational Strategies > Infrastructure description, proposed operational plans, and shutdown procedures > Proposed pipeline and Lake Ashtabula interface 	NA	 Summarized all (4) reservoir Water Control Manuals (WCM) Summarized Baldhill Dam releases Sumarized river travel times to Users Incorporated water quality test results and analyzed mass balance 	WA	- Phase 1 Executive Summary (December 2021) - Amual NDPDES permit and certification update (December 2021)	N/A	mpletion
6102-/102	N/A	es N/A	N/A	N/A	s N/A	WN	¢ N/A	icipated date of con
	Operations and Assumptions	roject Governan	Water Supplies	Pipeline and Reservoir Operations	Water Accounting	2021 Drought Support	set Managemen	= indicates an ant

2/2/2024

Annex XIII 25-36

RRVWSP Work Plan Update June 13, 2025

38

CONSTRUCTION

Pipeline Construction

Contract 5B

The original pipe delivery of June 15, 2021, was delayed due to a surface blemish in the steel coil.

In year one (2022), 7,761 feet of pipe was installed out of the total nine miles. High groundwater slowed the pipe installation progress.

In the second year (2023), 21,120 feet of pipe was installed.

In the third year (2024), using two pipe crews, approximately 18,500 feet has been installed, which completes the pipe installation.

Currently, the contractor is building out the manholes and filling the pipe getting ready for hydrotesting.

To date, \$39,090,882.28 has been paid on the original contract amount of \$45,961,700.00. Change Orders No. 1, 2, 3 and 4 have been approved, leaving the current contract price at \$46,899,055.88.

Contract 5C

The contract price is \$76,663,355.00 for 8 miles of pipe awarded to Oscar Renda Contracting.

Oscar Renda was not meeting their install targets so a second pipe crew was sent out on July 10. To date, 19,402 feet has been installed. The Kelly Creek tunnel is complete.

To date, \$37,281,590.59 has been paid on the original contract amount of \$76,663,355.00.



Stripping Topsoil



Trench Box w/ Dewatering Pipes

Contract 5D

The contract price is \$61,677,275.00 for 10 miles of pipe awarded to Carstensen Contracting. To date, the contractor has installed 32,451 feet with one pipe crew of which 9,300 feet installed this year.

To date, \$38,365,291.29 has been paid on the original contract amount of \$61,677,275.00. Change Order No. 1 has been approved, leaving the current contract price at \$59,375,495.00.



Stored Pipe on Site



Placing Dewatering Pipe

Contract 6A

The contract price is \$52,528,500.00 for 7.1 miles of pipe awarded to Carstensen Contracting. To date, the contractor has started stripping topsoil and installing dewatering discharge pipe.

DESIGN

The design team is also working with Reclamation on the location for the BWTP and pump stations.

Bid opening on Contract 6A was held on November 7, 2024. Final design efforts have started on Contracts 7 and 4. Additional geotechnical data is complete.

	RRVWS	P Awarded Contrac	cts	
No.	Contract Name	Contractor	Bid Price	Final Contract Price
1	Missouri River Intake Wet Well & Site Development	ICS	\$4,989,405.88	\$4,721,446.47
1	Sheyenne River Outlet Discharge Structure & Site Development	Industrial Builders	\$1,516,955.00	\$1,521,884.00
2	Missouri River Intake, Screen Structure & Tunnel	Michels	\$18,896,900.00	\$19,444,156.60
5A	Transmission Pipeline East (TPE)	Garney	\$8,366,201.00	\$8,393,396.44
5B	TPE Carrington to Bordulac	Garney	\$45,961,700.00	
5D	TPE Sykeston to Carrington	Carstensen	\$61,677,275.00	
5C	TPE Bordulac to James River	Oscar Renda	\$76,663,355.00	
6A	TPE James River to McKinnon Township	Carstensen	\$52,528,500.00	







(\$246 mil Total Funding: \$4.5M Federal; \$180M State; \$61.5M Local Users)

June 5, 2025

No.	Scope of Work	Feature	Date Task Orders	Note	2023-25 Bier Develop (n ENDAW: ment Buo mil \$)	S Project Jget	2023-25 B Project De	iennium R /elopment (mil \$)	RVWSP Budget	2023-25 Proje	Biennium ct Constr B (mil \$) ^{1,2,3}	RRVWSP udget
			Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%
1.	Garrison Diversion Conservancy District Budget Scope: Account for all costs for which Garrison Diversion is responsible not included in other Task Orders listed here. Need: Budget allocation for GDCD direct costs associated with the Red River Valley Water Supply Project.	Garrison Diversion's costs for the RRVWSP, including internal mgmt, admin, legal, communication, insurance advisory, misc., etc.		GDCD				\$ 1.00	\$ 0.75	\$ 0.25			
2.	Property, Easements, and Crop Damage Payments ⁴ Scope: Costs to obtain easements and acquire property for associated facilities. Crop damage payments to landowners. Need: Secure land for installing future pipeline segments staying years ahead of pipeline design/construction needs. Purchase property on which to build all remaining facilities so property will be in hand before final design begins.	Acquire easements in Sheridan and Wells County for 32-mi pipeline. Pay bonus payment to all easement holders. Acquire property for Biota WTP, Hydraulic Break Tanks, McClusky Canal Intake, and James River sites. Pay for crop damage.		RRVWSP ENDAWS ENDAWS Facilities Crp Dmg	\$ 0.49 \$ 2.00	\$ 0.37 \$ 1.50	\$ 0.12 \$ 0.50	\$ 2.21 \$ 0.78	\$ 1.66 \$ 0.59	\$ 0.55 \$ 0.20			
3.	Transmission Pipeline East Contract 5C Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	8± mi of 72" pl, including two 96" tunnels. Pipeline extends eastward from Contract 5B NE of Bordulac to a tion for termination point just east of the James River. 10± miles of 72" pl, including several	Prof Srvs Const, 2026 Fin							\$ 5.64 \$ 76.66	\$ 4.23 \$ 57.50	\$ 1.41 \$ 19.17	
4.	Transmission Pipeline East Contract 5D Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	10± miles of 72" pl, including several 96" tunnels. Pipeline section extends westward from Contract 5A south of Carrington to a termination point south of Sykeston.	Jul-23 Oct-23	Prof Srvs Const, 2026 Fin							\$ 5.47 \$ 59.38	\$ 4.10 \$ 44.53	\$ 1.37 \$ 14.84
5.	RRV Transmission Pipeline Contract 6A Scope: Pipeline installation, including construction phase engineering services by Engineer. Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	6± mi of 72" pl, including several 96" tunnels. Pipeline section extends eastward from Contract 5C just east of the James River to a termination point southwest of Glenfield.	Jul-23 Dec-24	Prof Srvs Const, 2027 Fin							\$ 5.47 \$ 52.53	\$ 4.10 \$ 39.40	\$ 1.37 \$ 13.13
6.	ENDAWS Transmission Pipeline Contract 3 Scope: Final design (30% docs to biddable plans and specs) and bidding assistance. Need: Continue progress of transmission pipeline installation for completion of RRVWSP/ENDAWS by the target end date.	11± mi of 72" pipeline, including 96" tunnels. Pipeline section extends west from the west end of Contract 4 to the Sheridan Wells County line.	Aug-23	ENDAWS	\$ 3.06	\$ 2.29	\$ 0.76						
7.	Transmission Pipeline East Contracts 4A and 4B Scope: Final design (30% docs to biddable plans and specs) and bidding assistance. Need: Have the next pipeline section bid-ready when State funding becomes available (likely the 2025-27 biennium).	27± mi of 72" pl, including several 96" tunnels. Pipeline extends from the west end of Contract 5D south of Sykeston west to a termination point NE of Hurdsfield at HBTs.	Feb-24	Prof Srvs				\$ 7.18	\$ 5.39	\$ 1.80			







(\$246 mil Total Funding: \$4.5M Federal; \$180M State; \$61.5M Local Users)

June 5, 2025

No.	Scope of Work	Feature	Date Task Orders	Note	2023-25 Bier Develop (n ENDAWS oment Bud (mil \$)	S Project Iget	2023-25 Bi Project Dev	iennium R elopment (mil \$)	RVWSP Budget	2023-25 Proje	Biennium I ct Constr Bi (mil \$) ^{1,2,3}	RVWSP udget
			Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%
8.	RRV Transmission Pipeline Contract 7 Scope: Final design (30% docs to biddable plans and specs) and bidding assistance. Need: Have the next pipeline section bid-ready when State funding becomes available (likely the 2025-27 biennium).	14± mi of 72" pipeline, including several 96" tunnels. Pipeline extends from the east end of Contract 6B to the outfall on the Sheyenne River southeast of Cooperstown.	Aug-23	Prof Srvs				\$ 2.93	\$ 2.19	\$ 0.73			
9.	McClusky Canal Intake and Pumping Station Scope: Conceptual and preliminary design of an intake and pumping station at the McClusky Canal. Need: Preliminary designs are necessary so site acquisition can begin and final design can commence when land is secured.	Siting; passive intake screens, pumping station similar to MRI, and utility extension design can begin for new facility to be located near McClusky, ND.	Feb-24	Prof Srvs	\$ 0.75	\$ 0.56	\$ 0.19						
10.	Biota Water Treatment Plant and Main Pumping Station Scope: Conceptual and preliminary designs for a Biota WTP and Main Pumping Station, including hydraulic surge facility. Need: Complete design to a point where land acquisition can begin and project can move into final design next biennium.	165-cfs biota WTP, with chlorine and UV disinfection to meet NDPDES permit and FEIS requirements per Reclamation. Chloramines for residual disinfectant in pipeline.	Feb-24	Prof Srvs	\$ 2.87	\$ 2.1 5	\$ 0.72						
11.	Hydraulic Break Tanks Scope: Preliminary design of above-ground tanks and associated facilities at or near the continental divide. Need: Complete design to a point where land acquisition can begin and project can move into final design next biennium.	Two 5 MG above-ground storage tanks and accessories, site piping and valves, monitoring, and utility extensions necessary for a new greenfield site.	Feb-24	Prof Srvs	\$ 0.37	\$ 0.2 8	\$ 0.09						
12.	PMIS Annual Licenses & Continued Maint/Upgrades Scope: Annual software license renewal for expanded team and consulting support for training and configuration services. Need: Create greater efficiency and documentation for voluminous amount of construction related documents.	Vendor fees (e-Builder & DocuSign) for licenses of expanded team and consulting support for training of contractors/ subcontractors and workflow/report additions and modifications.	Feb-24	Vend & Prof Srvs				\$ 0.50	\$ 0.37	\$ 0.12			
13.	Prg Mgmt to Support Larger Spend and Expanded Team Scope: Overall program management, planning, budgeting, scheduling, and other support for Garrison Diversion. Need: Consulting services of a broad programmatic nature not included under project-specific design or construction TOs.	Overall planning, management, administration, scheduling, budgeting, coordination, meeting preparation/attendance, regulatory interface, reporting, etc.	Aug-23	Prof Srvs				\$ 0.65	\$ 0.49	\$ 0.16			
14.	Outreach, Plng, and Design to Secure User Commitments Scope: User briefings and necessary support, including conceptual designs, to secure project commitments. Need: Define pipeline extensions to identify for users how and a what cost water will be delivered to their communities.	Size pipelines, pumping stations, channels, storage, etc. and other necessary infrastructure to deliver raw water to end users. Update capex to reflect current market.	Aug-23	Prof Srvs				\$ 1.69	\$ 1.27	\$ 0.42			







(\$246 mil Total Funding: \$4.5M Federal; \$180M State; \$61.5M Local Users)

June 5, 2025

No.	Scope of Work	Feature	Date Task Orders	Note	2023-25 Bier Develop	n ENDAW: oment Buc (mil \$)	S Project Iget	2023-25 B Project Dev	iennium R velopment (mil \$)	RVWSP Budget	2023-25 Proje	Biennium I ct Constr Be (mil \$) ^{1,2,3}	RRVWSP udget
			Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%
15.	Operational Planning and Asset Management Phase 3 Scope: System modeling, evaluation, planning, and report development documenting results/findings/outcomes. Need: Finalize Garrison Diversion, State Water Commission, and USACE roles for system operation.	Refine details of diversions to/from Lake Ashtabula. Finalize stakeholder roles and responsibilities as it relates to system operation.	Feb-24	Prof Srvs				\$ 0.46	\$ 0.35	\$ 0.12			
16.	Financial Planning Support Scope: Continue to refine the financial model and provide scenarios as required to support users and the program. Need: Accurate water bill estimates and affordability for customers are necessary to gain approval from users.	Update financial models; address state loan and financing program changes; end user funding, financing, and cost- share analyses; continued funding and finance outreach.	Aug-23	Prof Srvs				\$ 0.59	\$ 0.44	\$ 0.15			
17.	Additional End User Outreach Scope: Branch pipeline conceptual designs and other consulting- assistance to potential end users. Need: Accurate water bill estimates and affordability for customers- are necessary to gain approval from users.	Conceptual designs and other- consulting support to support end user- understanding of core pipeline and- applicable branch pipeline CapEx- necessary to secure MOU signatures.		Prof Srvs				\$	<u>\$</u>	<u>\$</u>			
18.	McClusky Canal Hydraulic & Water Quality Investigation Scope: Study and report on operation of the McClusky Canal to reliably supply flow to irrigators and the ENDAWS project. Need: The McClusky Canal and the Snake Creek Pumping Plant are critial components of the ENDAWS/RRVWSP system.	Evaluate canal improvements necessary to deliver flows. Develop operational plan to supply irrigators and ENDAWS/RRVWPS system while improving delivered water quality.	Apr-25	Prof Srvs	\$ 0.44	\$ 0.33	\$ 0.11						
19.	ENDAWS Facilities Site Development Contract 1 Scope: Final design and bidding assistance with partial execution of the construction work by GDCD. Need: Provide site access for construction and ready site for substantial facilities construction beginning in 2028.	Access roads to proposed site of new Biota WTP, mass grading to prepare for structure construction, and temporary excavation support system for intake pumping station wetwell.	Apr-25	Prof Srvs	\$ 0.88	\$ 0.66	\$ 0.22						
20.	ENDAWS BWTP Piloting and Treatability Study Scope: water treatment piloting of preliminarily selected treatment processes with a 3-month duration. Need: Process demonstration necessary to make sure water quality treatment objectives can be met with selections.	Pilot scale treatment train consisting of preliminary treatment, UV disinfection, chlorination, and residual chloramine treatment.	Apr-25	Prof Srvs		\$ -	\$ -	\$ 0.87	\$ 0.65	\$ 0.22			
21.	ENDAWS Facilities Supplemental Geotechnical Invest. Scope: Additional borings and soil sampling expanding upon the initial program implemented during preliminary design. Need: More data needed to properly design foundations, structures, pavement, etc. for the new facilities.	Geotechnical borings; soil charicterization, sampling and testing; and reporting to fully inform design team and contractors of on-site insitu soil charactersitics.	Apr-25	Prof Srvs	\$ 0.89	\$ 0.66	\$ 0.22						
22.	ENDAWS Facilities Utility Extensions Study Scope: Study and report of electrical service extension to serve the new biota water Treatment plant Need: There have been no recent studies of electrical service- infrastructure necessary at the McClusky facilities site.	Evaluate substation needs and routing of 15 to 25 miles of high voltate power- lines to serve the new BWTP. Identify- permitting and easement requirements.		Prof Srvs	Ş	\$	\$						







(\$246 mil Total Funding: \$4.5M Federal; \$180M State; \$61.5M Local Users)

June 5, 2025

No.	Scope of Work	Feature	Date Task Orders	Note	2023-25 Bi Develo	en ENDAW pment Buo (mil \$)	S Project dget	2023-25 Bi Project Dev	iennium R elopment (mil \$)	RVWSP Budget	2023-25 Biennium RRVWS Project Constr Budget (mil \$) ^{1,2,3}		
			Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%
	ENDAWS Transmission Pipeline Contract 2	10± mi of 72" pipeline, including one											
	Scope: Final design (30% docs to 90% plans and specs).	96" diameter tunnels. Pipeline extends	Apr-25	Prof Srvs	\$ 1.7	\$ 1.34	\$ 0.45						
23.	Need: Have next pipeline section nearly ready so when Federal funding is secured/allocated design can quickly be completed and construction can proceed.	from ND Highway 14 east to the connection point with Contract 3.											
	ENDAWS Transmission Pipeline Contract 1	11± mi of 72" pipeline, including uup											
24.	Scope: Final design (30% docs to biddable plans and specs) and bidding assistance.	to five 96" diameter tunnels. Pipeline extends from BWTP at McClusky Canal	Apr-25	Prof Srvs	\$ 1.9	\$ 1.46	\$ 0.49						
	Need: Have next pipeline section bid-ready so when Federal funding is secured/allocated construction can proceed.	east to ND Highway 14 connection point with Contract 2.											
	Contingency	Budget flexibility to adapt to work plan											
25.	Scope: A budget reserve for task order additions to professional services, construction, legal, real estate, etc. TOs.	changes and to pay for construction change orders typically running from 3		RRVWSP	\$ -	\$ -	\$ -	\$-	\$-	\$-	\$ 6.45	\$ 4.84	\$ 1.61
	Need: Address and pay for changes that are sure to occur.	to 5% of original construction costs at bid time.		MR&I							\$ 0.06	\$ 0.05	\$ 0.02
ΤΟΤΑ	L PROGRAM BUDGET				\$ 15.4	\$ 11.61	\$ 3.87	\$ 18.87	\$ 14.15	\$ 4.72	\$ 211.65	\$ 158.74	\$ 52.91

Notes:

1. Construction costs include management, engineering services during construction, inspection, field quality control, and construction.

2. Projects indicated for construction funding in a given biennium will be shovel ready for construction at the start of the biennium.

3. Future capital costs are escalated to an anticipated midpoint of construction per Finance Team rates of 7, 6, 5, 5, and 3.5 percent per annum thereafter starting in 2022 with an anticipated 2032 finish. All future RRVWSP construction projects and costs are <u>not</u> shown.

4. Land services costs are the amount likely to be paid for real estate, easements, including bonus payments, crop damage, and field obstructions. Estimates include pipeline easements required for the ENDAWS east/west pipeline and remaining easements from the beginning of the Contract 4 transmission main to the Sheyenne River Outfall, with most located in Wells County.

5. Items appearing in blue bold are progressing with task orders and contracts issued to the engineering team and contractors, respectively. Items appearing in blue italics have been updated to reflect adjustments made for actual amounts contracted. Items shown in black text are pending. Items highlighted in yellow have changed from the previous version of the Work Plan.





44



2025 to 2027 Biennium Work Plan																	
(\$273.33M Total Funding: \$0.00 Federal: \$205.00M State: \$68.33M Local Users)													June 5, 2025				
No.	Scope of Work	Feature	Date Task Orders	Note	2025-27 Bie Develo	en ENDAW pment Bu (mil \$)	/S Project dget	2025 Projec) 5-27 Bi ct Dev	iennium R relopment (mil \$)	RVWSP t Budget	2025-27 Proje	Biennium ct Constr B (mil \$) ^{1,2,3}	RRVWSP Judget			
			Auth		Total	Fed/Sta 75%	Local 25%	Tota	al	State 75%	Local 25%	Total	State 75%	Local 25%			
	Garrison Diversion Conservancy District Budget	Garrison Diversion's costs for the															
1.	Scope: Account for all costs for which Garrison Diversion is responsible and not included in other Task Orders listed here.	RRVWSP.		GDCD				\$	1.00	\$ 0.75	\$ 0.25						
	Need: Budget allocation for GDCD direct costs associated with the Red River Valley Water Supply Project.																
	Property, Easements, and Crop Damage Payments ⁴	Easements for Washburn transmission															
2.	Scope: Crop damage payments to landowners and easement costs. Need: Treat landowners right and live up to commitments.	main. Pay for crop damages program wide.		Crp Dmg				\$	1.82	\$ 1.37	\$ 0.46						
	Red River Valley Transmission Pineline Contract 6B	9.2+ mi of 72" nl including one 96"				-											
3.	Scope: Pipeline installation, including construction phase engineering services by Engineer.	tunnel. Pipeline extends east from Contract 6A northeast of Kensal to a	Jul-25	Prof Srvs								\$ 5.70	\$ 4.28	\$ 1.43			
5.	Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	termination point southeast of Glenfield.	Oct-25	Const, 2028 Fin								\$ 64.26	\$ 48.20	\$ 16.07			
	Red River Valley Transmission Pipeline Contract 6C	8.4± miles of 72" pl, including three															
4.	Scope: Pipeline installation, including construction phase engineering services by Engineer.	96" tunnels. Pipeline section extends east from Ct 6B near Glenfield to a	Jul-25	Prof Srvs								\$ 5.70	\$ 4.28	\$ 1.43			
	Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	termination point south of Sutton.	Oct-25	Const, 2028 Fin								\$ 73.78	\$ 55.34	\$ 18.45			
	Red River Valley Transmission Pipeline Contract 7A	6.5± mi of 72" pl, including three 96"															
5.	Scope: Pipeline installation, including construction phase engineering services by Engineer.	Ct 6C near Sutton to a termination	Oct-25	Prof Srvs								\$ 5.70	\$ 4.28	\$ 1.43			
	Need: Continue progress of transmission pipeline installation for completion of RRVWSP by the target end date.	point south of Cooperstown.	Dec-25	Const, 2028 Fin								\$ 59.82	\$ 44.87	\$ 14.96			
	McClusky Facilities Final Design Services & Bidding Assist	165-cfs biota WTP, with chlorine and															
6.	Scope: Final designs for McClusky Intake Pumping Station, Biota WTP, and McClusky Main Pumping Station.	UV disinfection to meet NDPDES permit and FEIS requirements per	Oct-25	Prof Srvs	\$ 15.00	\$ 11.25	\$ 3.75										
	Need: Complete design so bids can be obtained for constructing the facilities.	Reclamation. Chloramines for residual disinfectant in pipeline.															
	MO River Pumping Sta, Trans Main, & Utilities Ext Ct 3	Raw water pumping station and	Jan-26	Prof Srvs				\$	0.40	\$ 0.30	\$ 0.10						
7.	Scope: Final design, construction, and construction phase services for pumping station and transmission pl for Washburn.	transmission main from Missouri River Pumping Station to the City of	Jan-27	Prof Srvs								\$ 0.40	\$ 0.30	\$ 0.10			
	Need: Advance design, obtain bids, and construct new raw water supply for City of Washburn.	wasnburn water treatment plant.	Jan-27	Const								\$ 4.00	\$ 3.00	\$ 1.00			





45



	LUZ5 TO LUZ / BIENNIUM WORK Plan (\$273 33M Total Funding: \$0.00 Federal: \$205.00M State: \$68.33M Local Users)												
No.	Scope of Work	Feature	Date Task	te sk ers th	2025-27 Bier Develop	n ENDAW oment Buo (mil \$)	S Project dget	2025-27 B Project De	iennium velopmer (mil \$)	RRVWSP It Budget	2025-27 Proje	RRVWSP Judget	
			Auth		Total	Fed/Sta 75%	Local 25%	Total	State 75%	Local 25%	Total	State 75%	Local 25%
8.	McClusky Facilities Wetwell Excavation & Site Dev Ct 1 Scope: Construction and construction phase services for initial project at greenfield stie. Need: Prepare site and ready it for future construction of the biota	Access road improvements from Highway 200 north to the future biota water treatment plant site. Mass excavation of site and excavation of	Apr-26	Prof Srvs							\$ 1.20	\$ 0.90	\$ 0.30
	water treatment plant.	intake ps shaft.	Apr-26	Const	ć 2.00	¢ 150	¢ 0.50		_		\$ 12.00	\$ 9.00	\$ 3.00
9.	Scope: Final design services and bidding assistance for second construction project at the facilities site.	McClusky Canal along with a 72" tunnel to the shaft/pumping station	Jan-20	Prof Srvs	Ş 2.00	\$ 1.50	\$ 0.50						
	treatment plant construction.	circular shaft excavated under Ct 1.		Const									
10.	McClusky Facilities Utility Extensions Design Scope: Final design services and bidding assistance for power, natural gas, water utility extensions to the new sites.	Electrical system design to support a new power supply to the biota water treatment plant and associated ps along with the new ground storage	Jan-26	Prof Srvs	\$ 1.50	\$ 1.13	\$ 0.38						
	to be developed to supply power needs of new facility.	reservoirs site.											
11.	PMIS Annual Licenses & Continued Maint/Upgrades Scope: Annual software license renewal for expanded team and consulting support for training and configuration services. Need: Create greater efficiency and documentation for significant amount of construction related documents.	Vendor fees (e-Builder & DocuSign) for licenses of expanded team and consulting support for training of GCs/subs and workflow/report additions and mods.	Jul-25	Prof Srvs				\$ 0.50	\$ 0.38	3 \$ 0.13			
12.	Program Management Support Scope: Overall program management, planning, budgeting, scheduling, and other support for Garrison Diversion. Need: Consulting services of a broad programmatic nature not included under project-specific design or construction TOs.	Overall planning, management, administration, scheduling, budgeting, coordination, meeting preparation/attendance, regulatory interface, reporting, etc.	Oct-25	Prof Srvs				\$ 0.75	\$ 0.56	5 \$ 0.19			
13.	Project Participation Agreement Support Scope: User briefings and necessary support, including conceptual designs, to secure project commitments. Need: Define pipeline extensions to identify for users how and at what cost water will be delivered to their communities.	Size pipelines, pumping stations, channels, storage, etc. and other necessary infrastructure to deliver raw water to end users. Update CapEx estimates to reflect market.	Oct-25	Prof Srvs				\$ 2.00	\$ 1.50) \$ 0.50			
14.	Operational Planning Phase 4 Scope: System modeling, evaluation, planning, and report development documenting results/findings/outcomes. Need: Finalize Garrison Diversion, State Water Commission, and USACE roles for system operation.	Refine details of diversions to/from Lake Ashtabula. Finalize stakeholder roles and responsibilities as it relates to system operation.	Oct-25	Prof Srvs				\$ 1.50	\$ 1.13	\$ 0.38			

2025 to 2027 Rieppium Work P









2025 to 2027 Biennium Work Plan June 5, 2025 (\$273.33M Total Funding: \$0.00 Federal; \$205.00M State; \$68.33M Local Users) 2025-27 Bien ENDAWS Project 2025-27 Biennium RRVWSP 2025-27 Biennium RRVWSP Date **Development Budget** Project Development Budget **Project Constr Budget** Task Scope of Work Note (mil \$)^{1,2,3} No. Feature (mil \$) (mil \$) Orders Fed/Sta Total Local Total State Local Total State Local Auth 75% 25% 75% 25% 25% 75% Financial Planning Support Update financial models; address state Scope: Continue to refine the financial model and provide scenarios loan and financing program changes; Prof Srvs Ś 0.60 \$ 0.45 \$ 0.15 Oct-25 15. as required to support users and the program. end user funding, financing, and costshare analyses; continued funding and Need: Accurate water bill estimates and affordability for customers are necessary to gain approval from users. finance outreach. Contingency Budget flexibility to adapt to work plan changes and to pay for construction Scope: A budget reserve for task order additions to professional N/A GDCD 0.93 \$ 0.70 \$ 0.23 Ś 0.43 \$ 0.32 \$ 0.11 \$ 12.34 \$ 9.26 \$ 3.09 16. services, construction, legal, real estate, etc. TOs. change orders typically running from 3 to 5% of original construction costs at Need: Address and pay for changes that are sure to occur. bid time. TOTAL PROGRAM BUDGET 19.43 \$14.57 \$ 4.86 \$ 6.75 \$ 2.25 \$ 244.90 \$ 183.68 \$ 61.23 \$ 9.00 Notes: 1. Construction costs include management, engineering services during construction, inspection, field quality control, and construction.

2. Projects indicated for construction funding in a given biennium will be shovel ready for construction at the start of the biennium.

3. Future capital costs are escalated to an anticipated midpoint of construction per Finance Team rates of 7, 6, 5, 5, and 3.5 percent per annum thereafter starting in 2022 with an anticipated 2032 finish. All future RRVWSP construction projects and costs are <u>not</u> shown.

4. Land services costs are the amount likely to be paid for real estate, easements, including bonus payments, crop damages, and field obstructions. Estimates include pipeline easements required for the Washburn transmission main and remaining easements on pipeline Contracts 1 through 4 in Sheridan and Wells Counties.

					202	3-2032 S	Schedule	<u>.</u>																
25-6 GI	OCD RRVWSP 2020-32 Schedule			Ree	d River Va	Illey Wate	er Suppl	ly Proje	ct														Thu 6/5/	25
ID	Task Name	Duration	Start	Finish	% Complet	2023	20)24	2025	2 03 0/	2026	03 04 0	027	2028	202	29 02 03 C	2030	2030	2031	20304	2032		2033	13 0
1	EARLY-OUT PROJECTS	497 days	Mon 10/19/20	Tue 9/13/22	100%	/13					QTQL								<u>+ Q1 Q2</u>			25 9 4 1		5
32	MRI, SCREEN STRUCTURE & TUNNEL, CT 2	727 days	Thu 10/1/20	Fri 7/14/23	100%		7/14																	
48	TRANSMISSION PIPELINE EAST, CT 5B	717 days	Thu 7/1/21	Fri 3/29/24	<mark>93%</mark>	┛┿		3/29	9															
49	Final Design Wrap-up	107 days	Thu 7/1/21	Fri 11/26/21	100%																			
52	Bidding Assistance & Award	65 days	Mon 11/29/21	Fri 2/25/22	100%																			
59	Construction 5B - Garney (9 miles)	545 days	Mon 2/28/22	Fri 3/29/24	<mark>91%</mark>			3/29	9															
60	Substantial Completion	502 days	Mon 2/28/22	Tue 1/30/24	<mark>99%</mark>	┣┿┿	•	1/30																
61	Final Completion	43 days	Wed 1/31/24	Fri 3/29/24	0%			š 3/29	9															
62	TRANSMISSION PIPELINE EAST, CTS 5C&D	1261 days	Fri 10/1/21	Fri 7/31/26	<mark>68%</mark>							7/31												
63	Final Design Wrap-up	456 days	Fri 10/1/21	Fri 6/30/23	100%		6/30																	
67	Bidding Assistance & Award	109 days	Mon 7/3/23	Thu 11/30/23	100%	7/3	1	1/30																
74	Construction 5C - Oscar Renda (8 miles)	713 days	Wed 11/8/23	Fri 7/31/26	51%	11/	/8					7/31												
75	Initial Pipe Submittals, Fab, & Delivery	148 days	Wed 11/8/23	Fri 5/31/24	100%																			
76	Pipe Installation	370 days	Mon 6/3/24	Fri 10/31/25	44%					•	10/31													
77	Testing and Substantial Completion	43 days	Wed 4/1/26	Fri 5/29/26	0%																			
78	Final Completion	45 days	Mon 6/1/26	Fri 7/31/26	0%							7/31												
79	Construction 5D - Carstensen (10 miles)	726 days	Fri 10/20/23	Fri 7/31/26	<mark>61%</mark>	10/20	0					7/31												
80	Initial Pipe Submittals, Fab, & Delivery	161 days	Fri 10/20/23	Fri 5/31/24	100%		_																	
81	Pipe Installation	370 days	Mon 6/3/24	Fri 10/31/25	<mark>58%</mark>					•	10/31													
82	Testing and Substantial Completion	43 days	Wed 4/1/26	Fri 5/29/26	0%																			
83	Restoration and Final Completion	45 days	Mon 6/1/26	Fri 7/31/26	0%							7/31												
84	RRV TRANSMISSION PIPELINE, CT 6A	1500 days	Mon 11/1/21	Fri 7/30/27	<mark>56%</mark>								1											
85	Final Design	695 days	Mon 11/1/21	Fri 6/28/24	100%			6	/28															
90	Bidding Assistance & Award	86 days	Mon 9/23/24	Mon 1/20/25	<mark>100%</mark>			9/23	1/	20														
97	Construction	670 days	Mon 1/6/25	Fri 7/30/27	<mark>18%</mark>			1/	6					7/30										
98	Submittals; Initial Pipe Fab & Delivery	106 days	Mon 1/6/25	Mon 6/2/25	<mark>95%</mark>					6														
99	Pipe Installation	369 days	Tue 6/3/25	Fri 10/30/26	0%							• 1	0/30											
100	Testing, Final Restoration, & Cleanup	87 days	Thu 4/1/27	Fri 7/30/27	0%									7/30										
101	RRV TRANSMISSION PIPELINE, CTS 6B&C	1805 days	Mon 11/1/21	Fri 9/29/28	<mark>40%</mark>										1									
102	Final Design	956 days	Mon 11/1/21	Mon 6/30/25	<mark>100%</mark>					6/30														
107	Bidding Assistance & Award	66 days	Mon 8/4/25	Mon 11/3/25	0%				8/	4	11/3													
114	Construction	759 days	Tue 11/4/25	Fri 9/29/28	0%					1/4					9/29									
118	RRV TRANSMISSION PIPELINE, CTS 7A&B	1891 days	Mon 7/3/23	Mon 9/30/30	<mark>25%</mark>																			
119	Final Design	562 days	Mon 7/3/23	Tue 8/26/25	<mark>99%</mark>	7/3 🚽				8/	26													
120	Prepare& Deliver 60% Docs	240 days	Mon 7/3/23	Fri 5/31/24	100%]																		
121	Prepare& Deliver 90% Docs	140 days	Mon 6/3/24	Fri 12/13/24	100%																			

						48												
					2023-	2032 S	chedu	ıle										
25-6 GI	DCD RRVWSP 2020-32 Schedule			Red	d River Vall	ey Wate	er Sup	ply Proje	ect								Thu 6/	/5/25
ID	Task Name	Duration	Start	Finish	% Complete	2023		2024	202	25	2026	2027	202	28 2029 20	030	2031 2032	2033	
122	Prepare& Deliver 100% Docs	44 days	Mon 1/13/25	Thu 3/13/25	100%		25 Q4				4 Q1 Q2 (25 Q4 Q1 C	2 Q3 Q4 Q1		<u>1 Q2 Q3 Q4</u>		2 Q3 Q4 Q1 Q2	US U
123	Prepare& Deliver Final Docs	44 days	Thu 6/26/25	Tue 8/26/25	<mark>95%</mark>													
124	Bidding Assistance & Award, Ct 7A	65 days	Mon 10/6/25	Fri 1/2/26	0%					10/6	1/2							
131	Construction, Ct 7A	715 days	Mon 1/5/26	Fri 9/29/28	0%					1/5				9/29				
135	Bidding Assistance & Award, Ct 7B	65 days	Tue 6/1/27	Mon 8/30/27	0%							6/1	8/30					
142	Construction, Ct 7B	805 days	Tue 8/31/27	Mon 9/30/30	0%							8/	31		9,	/30		
146	TRANSMISSION PIPELINE EAST, CT 4	1738 days	Thu 2/1/24	Mon 9/30/30	<mark>32%</mark>													
147	Final Design	845 days	Thu 2/1/24	Wed 4/28/27	<mark>74%</mark>		2/1						4/28					
148	Prepare& Deliver 60% Docs	130 days	Thu 2/1/24	Wed 7/31/24	100%													
149	Prepare& Deliver 90% Docs	280 days	Mon 7/8/24	Fri 8/1/25	<mark>90%</mark>													
150	Prepare& Deliver 100% Docs	60 days	Fri 8/29/25	Thu 11/20/25	0%													
151	Prepare& Deliver Final Docs	43 days	Mon 3/1/27	Wed 4/28/27	0%													
152	Bidding Assistance & Award	65 days	Tue 6/1/27	Mon 8/30/27	0%							6/1	8/30					
159	Construction	805 days	Tue 8/31/27	Mon 9/30/30	0%							8/	31		9,	/30		
163	ENDAWS TRANSMISSION PIPELINE, CT 3	2152 days	Mon 7/1/24	Tue 9/28/32	<mark>23%</mark>													
164	Final Design	1283 days	Mon 7/1/24	Wed 5/30/29	<mark>65%</mark>			7/1						5/30				
165	Prepare& Deliver 60% Docs	130 days	Mon 7/1/24	Fri 12/27/24	100%													
166	Prepare& Deliver 90% Docs	151 days	Wed 12/4/24	Wed 7/2/25	<mark>80%</mark>													
167	Prepare& Deliver 100% Docs	60 days	Wed 7/30/25	Tue 10/21/25	0%													
168	Prepare& Deliver Final Docs	43 days	Mon 4/2/29	Wed 5/30/29	0%													
169	Bidding Assistance & Award	65 days	Fri 6/1/29	Thu 8/30/29	0%									6/1 💼 8/30)			
176	Construction	803 days	Fri 8/31/29	Tue 9/28/32	0%									8/31			9/28	
180	ENDAWS TRANSMISSION PIPELINE, CTS 1&2	1912 days	Mon 6/2/25	Tue 9/28/32	0%													
181	Partial Final Design	283 days	Mon 6/2/25	Wed 7/1/26	0%				6/2	2		7/1						
182	Prepare& Deliver 60% Docs	54 days	Mon 6/2/25	Thu 8/14/25	0%													
183	Prepare& Deliver 90% Docs	229 days	Fri 8/15/25	Wed 7/1/26	0%													
184	Design Wrap Up	103 days	Thu 11/30/28	Mon 4/23/29	0%									11/30 📩 4/23				
187	Bidding Assistance & Award	65 days	Fri 6/1/29	Thu 8/30/29	0%									6/1 📩 8/30)			
194	Construction	803 days	Fri 8/31/29	Tue 9/28/32	0%									8/31			9/28	
198	FACILITY ASSETS	457 days	Thu 2/1/24	Fri 10/31/25	<mark>85%</mark>													
199	McClusky Canal Intake & Pumping Station	457 days	Thu 2/1/24	Fri 10/31/25	<mark>85%</mark>		2/1				10/31							
200	Preliminary Design	457 days	Thu 2/1/24	Fri 10/31/25	85%													
201	Biota WTP and Main Pumping Station	457 days	Thu 2/1/24	Fri 10/31/25	85%		2/1				10/31							
202	Preliminary Design	457 days	Thu 2/1/24	Fri 10/31/25	85%													
203	Ground Storage Reservoirs	457 days	Thu 2/1/24	Fri 10/31/25	85%		2/1				10/31							
204	Preliminary Design	457 days	Thu 2/1/24	Fri 10/31/25	85%													

Northeast Regional Water District Walsh Rural Water District TEAM HAS ENGAGED WITH COUNTY Walsh Rural				
		GENERAL PROJECT RESPONSE	PREVIOUS ASSUMPTION	PROJECTED
CUUNIY HAS SIGNED A MUL		Signed MOCs	145.15 cfs	1 49.32 cfs*
Tri-County Rural Agassiz Water		Board/Commission Approval	1.00 cfs	1.00 cfs*
Water District Users District	\bigcirc	Nomination Change*		
Greater Ramsev		Positive	3.95 cfs	3.95 cfs
Sheyenne Water District	\bigcirc	Unknown/Has Concerns	2.53 cfs	0.00 cfs
McLean-Sheridan River Strail East Central Regional	\bigotimes	Declined	6.60 cfs	0.00 cfs
McClusky Control Plaine Control Plai	Sub	total: 2016 Development Agreements	159.23 cfs	154.27 cfs
Canal Cerrington Dakota Rural Copperstown Traill Rural		NEW US	ER ADDITIONS	
Washburn Sheyenne Water Users, Inc.		County Additions	8.00 cfs	8.00 cfs
McClusky Canal Intake & Biota WTP	Ο	Signed New Municipalities	0.45 cfs	0.45 cfs
Missouri River Intele Water District Lake Rural Water Users District Ashtabula	Ó	Interested Municipalities	0.20 cfs	0.20 cfs
Pumping Station Jamestown — Valley City	\bigotimes	New Municipality Declinations**	(0.60) cfs	(0.60) cfs
Barnes Rural		Engaged Counties	0.00 cfs	2.22 cfs
Nissouri River	5	To Be Engaged Counties	0.00 cfs	TBD
South Central James Users District Regional		Subtotal: Potential Additions	8.65 cfs	10.87 cfs
Water District Southeast-West Water Users District Bliendale Ellendale Water Users District Ellendale	*Nominat **Not Inc	ion Changes Included in Projected Values TOTAL luded in Total	167.88 cfs	165.14 cfs
GARRISON Water Authority				June 16, 2025

RRVWSP Prospective Users Update

Serving the Water Supply Needs of Central North Dakota and

50

RRVWSP Prospective Users Update

June 16, 2025

ANTICIPATED PROJECT PARTICIPANTS	NOMINATION (CFS)	GENERAL RESPONSE
Fargo/ West Fargo/ Cass Rural Water District	83.70	Signed Series D2 MOC
Grand Forks	28.10	Signed Series D2 MOC
Jamestown	11.00	Signed MOC
Wahpeton	6.00	Signed MOC
Fast Central Regional Water District	4 40	
(Grand Forks Traill, Traill Rural, Larimore)	(3.00, 1.10, 0.30)	Signed MOC
Stutsman Rural Water District	4.00	Declined
Southeast Water Users District	4.00	Signed MOC
Richland County	4.00	Signed MOC with Nomination Increase
Northeast Regional Water District /		
Langdon	3.20	Positive
Grafton	2.00	Signed MOC
		Signed Series D2 MOC with Nomination
Valley City	2.00	Increase
Lisbon	1.00	Signed MOC
Walsh Rural Water District	1.00	Signed MOC
Agassiz Water District	1.00	Approved MOC
Tri-County Rural Water District	1.00	On the Fence
		On the Fence with Discussion of Branch
Devils Lake	1.00	Pipeline Terminations
Greater Bamsey Rural Water	1.00	Declined
Dakota Rural Water District	0.70	Positive
Central Plains Water District	0.60	Declined
		Previously a Potential Addition, but has Now
Oakes	0.60	Declined
		Signed Series D2 MOC with Nomination
Carrington	0.50	Decrease
Mavville	0.50	Signed Series D2 MOC
Hillsboro	0.50	Signed Series D2 MOC
Barnes Rural Water District	0.50	Previously Withdrew but Reconsidering
South Central Regional Water District	0.50	Declined
Washburn	0.45	Signed MOC
McLean-Sheridan Water District	0.42	Signed MOC
Park River	0.40	Declined
		Potential Addition with Discussion of Branch
Lakota	0.20	Pipeline Terminations
Cooperstown	0.20	Signed Series D2 MOC
McVille	0.10	Declined
		Will be served by Dakota Bural Water District
Hannaford	0.05	in the future
Tuttle	0.02	On the fence
Forman	0.01	Considering
Sargent County	1 00	Signed MOC
	3.00	Signed MOC
Dickey County	4 00	Signed MOC
Bansom County		Team has Engaged with the County
Grand Forks County		Team has Engaged with the County
Traill County		Team has Engaged with the County
Stutsman County		Team has Engaged with the County
Barnes County		Team has Engaged with the County
Durnes County		



